

**Departmental Presentations**  
**Police Department**



March 19, 2014



## **Department Summaries**

### **Public Safety Radio System Upgrade**

- **Ordinance 20,524 passed on December 20, 2011, for \$8,725,905.00.**
- **Change Order #1 to include \$400,000 grant from State of Arkansas and upgrade of software for AWIN system.**
- **The Customer Design Review has been completed.**
- **Change Order #2 reduces our contract value to \$8,506,756.48 and we gain a 350 foot tower with shelter and the AWIN system assumes responsibility for 40 workstations and installation costs.**



## **Department Summaries**

### **Public Safety Radio System Upgrade**

- **Change Order #3 to upgrade Batesville Pike location generator, transfer switch gear and upgrade of electrical panels. Contract value with this change is \$8,626,780.48.**
- **Assembly of components continues at all three (3) tower sites.**
- **Additional work at tower sites and in the Communications Center.**
- **Design and preliminary console placement work in Communications Center continues.**
- **Final delivery, installation and software configuration in progress. Final acceptance check-list under review.**



## **Department Summaries**

### **12<sup>th</sup> Street Station**

- **Majority of land has been acquired.**
- **Design concept drawing has been approved and architectural firm has commenced construction drawings in preparation for construction bidding.**
- **Construction Management contracts are being finalized, sub-contractors identified and additional funding scheduled for Board action on June 18, 2013.**



## **Department Summaries**

### **12<sup>th</sup> Street Station**

- ❖ **Construction Management contracts have been finalized, sub-contractors selected and actual construction began July 24, 2013.**
- ❖ **Construction continues with approximately 50 % of project completed.**



## **Department Summaries**

### **West Little Rock Police Station Renovation**

- **The Department is still actively evaluating properties along Cantrell Road west of Interstate 430.**
- **Negotiation with principal architect in final stages.**



## **Department Summaries**

### **LRPD Staffing & COPP Officers**

- **Recruit School #75 graduated 18 new Police Officers on May 31, 2013.**
- **Recruit School #76 (COAT) graduated 4 new Officers on May 4, 2013.**
- **Recruit School #77 (COAT) graduated 2 new Officers on July 26, 2013.**
- **Recruit School #78 graduated 32 new Police Officers on January 24, 2014.**
- **Recruit School #79 (COAT) graduated 4 new Officers on November 15, 2013.**
- **Recruit School #80 (COAT) graduated 2 new Officers on January 24, 2014.**



**Department Summaries**

**911/311 Communications Call Takers**

- **Actively recruiting applicants for 19 vacant positions.**



**Department Summaries**

**Main Police Headquarters & Courts**

- **Initial design concept has commenced.**