

Public Works Department  
August 15, 2018



# Public Works Department

August 15, 2018

## 2013 – 2015 Sales Tax Projects

- A total of \$2,600,000 in Sales Tax funding was allocated for each Ward and the following projects were approved by the Board of Directors for construction.
- Public Works has managed and reviewed the design of these projects by selected design engineering firms.
- The public meeting process that allows citizens to review and comment on the design of the selected projects has been completed.
- Multiple projects have now been completed and the remainder are bidding or have started construction.

# Public Works Department

August 15, 2018

## SALES TAX CAPITAL IMPROVEMENT PROJECTS

- As of July 23<sup>rd</sup>, 2018, the in-house Sidewalk Program crew has completed 177,294 square feet (approximately 35,459 linear feet) of new sidewalks since July 2012.
- Sidewalk constructed by contractor with Sidewalk Program funds totals 88,307 square feet (17,661 linear feet) since September 2015.
- Total of 265,601 square feet (53,120 linear feet) of sidewalk reconstruction has been completed with the Sidewalk Replacement Program.

# Public Works Department

August 15, 2018

## Key to Status Entries

### Status

### Explanation

#### **Funded**

The project has been approved by the LR Board of Directors.

#### **Design**

A contract has been signed for design work or staff has commenced design work on the project.

#### **Right-of-way**

Design is at least 60% complete and right-of-way documents have been prepared. Acquisition of easements, land and right-of-way is underway

#### **Bidding and Award**

Contracts and bid documents are prepared for advertisement. Bids are opened, and award made by the LR Board, and contracts are signed.

#### **Construction**

Utility relocation work and construction of the project are underway.

#### **Substantially Complete**

Construction is substantially complete except for minor works items. Final payment, final release, maintenance bonds are pending

#### **Final**

All payments have been made and the final project allocation determined.

# Public Works Department

## August 15, 2018

- Ward 1 Projects

<b>Ward</b>	<b>Project Number and Name</b>	<b>Status</b>	<b>Anticipated Quarter to Bid</b>	<b>Project Cost</b>
1	13-1-016 W DAISY BATES	Final		\$88,363.21
1	13-1-067 ELM	Final		\$121,543.68
1	13-1-072 VALMAR	Final		\$97,326.33
1	13-1-082 S TYLER	Final		\$314,469.67
1	13-1-100 WOODLANE ST	Final		\$319,551.48
1	13-1-13K 26TH ST	Substantially Complete		\$337,645.00
1	13-1-34B N GAINES	Final		\$16,057.38
1	13-1-101 8TH AND BROWN ST	Final		\$325,231.93
1	13-1-01A 23RD ST	Final		\$63,682.00
1	13-1-12J MLK	Final		\$76,836.50
1	13-1-12K SCHILLER ST	Final		\$60,233.95

# Public Works Department

## August 15, 2018

- Ward 2 Projects

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
2	13-2-06A WINDAMERE	Final		\$162,693.55
2	13-2-32A ABIGAIL ST	Final		\$331,191.48
2	13-2-32D ADAMS ST	Substantially Complete		\$1,661,250.00
2	13-2-28 WOODSON	Final		\$649,374.40
2	13-2-020 LANCASTER	Final		\$232,575.00
2	13-2-09B BUTLER DR	Final		\$53,488.71
2	13-2-18A TAMELA DR	Final		\$35,502.01
2	13-2-5B WESTMINISTER DR	Final		\$19,877.35

# Public Works Department

## August 15, 2018

- Ward 3 Projects

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
3	13-3-005 HAWTHORNE-TYLER	Final		\$347,095.60
3	13-3-018 FLORIDA AT L AND M ST	Final		\$119,664.67
3	13-3-16A P STREET	Final		\$280,469.66
3	13-3-061 PINE STREET RECONSTRUCTION	Final		\$474,404.34
3	13-3-093 CLARKSON STREET RECONSTRUCTION	Final		\$181,789.31
3	13-3-100 OVERLOOK DR	Final		\$186,034.00
3	13-3-19K W ST AT GRANT-UNIV	Substantially Complete		\$312,653.26
3	13-3-10 SHERRILL ROAD	Final		\$423,425.03

# Public Works Department

## August 15, 2018

- Ward 4 Projects

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
4	13-4-107 NORTHBROOK CIRCLE	Final		\$124,627.66
4	13-4-07E PLEASANT VALLEY DRAINAGE	Final		\$156,482.80
4	13-4-100 WHITE WILLOW CT	Substantially Complete		\$182,000.00
4	13-4-105 RODNEY PARHAM BUFF LN	Final		\$52,547.47
4	13-4-106 RUSS ST	Bid	2018 2nd Quarter	\$595,829.34
4	13-4-108 BRECKENRIDGE DR	Final		\$48,836.61
4	13-4-006 RODNEY PARHAM BIKE LANES	Final		\$743,296.03
4	13-4-102 GRISTMILL RD	Final		\$89,950.00
4	13-4-103 LONGLEA CT	Substantially Complete		\$311,110.00
4	13-4-104 ECHO VALLEY CT	Final		\$195,654.00
4	13-4-101 RIVER MTN RD	Final		\$87,837.50
4	13-4-7 RODNEY PARHAM CONCEPT STUDY	Final		\$108,165.00



# Public Works Department

## August 15, 2018

- Ward 5 Projects

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
5	13-5-014 TAYLOR LP	Final		\$183,050.00
5	13-5-017 HEATHERBRAE GLEN VALLEY	Final		\$196,421.91
5	13-5-024 LAMARCHE DR	Final		\$690,836.62
5	13-5-016 GAMBLE RD	Final		\$554,388.47
5	13-5-18C MAYWOOD SUB	Final		\$155,966.00
5	13-5-005 DORADO BEACH DR1	Final		\$120,651.36
5	13-5-05A DORADO BEACH DR2	Final		\$26,967.05
5	13-5-100 BRADBURY DRIVE	Final		\$61,225.32
5	13-5-101 LEDGELAWN DR	Final		\$179,717.20

# Public Works Department

## August 15, 2018

- Ward 6 Projects

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
6	13-6-07A POTTER ST	Construction		\$764,592.85
6	13-6-002 MALLOY ST	Final		\$808,557.00
6	13-6-100 36TH ST AND SHACKLEFORD	Final		\$951,509.43
6	13-6-009 BROADMOOR SUBDIVISION	Final		\$47,440.00

# Public Works Department

## August 15, 2018

- Ward 7 Projects

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
7	13-7-057 YARBERRY LANE WIDENING	Final		\$513,208.51
7	13-7-04A THOMPSON RD	Final		\$85,009.89
7	13-7-100 VICTORIA-WOODFORD	Final		\$192,066.86
7	13-7-102 SANDY LN	Final		\$138,687.01
7	13-7-050 S MEADOWCLIFF	Final		\$312,621.08
7	13-7-080 SHEILA LN MEYER RD	Final		\$378,609.65
7	13-7-89 DARTMOOR MANN RD	Final		\$19,150.00

# Public Works Department

## August 15, 2018

### SALES TAX CAPITAL IMPROVEMENT PROJECTS

➤ 2013 to 2015 Program

	Ward 1	Ward 2	Ward 3	Ward 4	Ward 5	Ward 6	Ward 7	Total
<b>Sales Tax</b>								
Approved Budget	\$ 2,600,000	\$ 2,600,000	\$ 2,770,000	\$ 2,430,000	\$ 2,600,000	\$ 2,600,000	\$ 2,600,000	\$ 18,200,000
Actual/Estimated cost	\$2,290,890	\$3,381,028	\$ 2,370,536	\$2,870,221	\$2,219,224	\$2,696,197	\$2,205,963	\$18,034,058
Balance	\$ 309,110	\$ (781,028)	\$ 399,464	\$ (440,221)	\$ 380,776	\$ (96,197)	\$ 394,037	\$ 165,942
Percentage	12 %	(30) %	14 %	(18) %	15 %	(4)%	15 %	1 %

*Note: Percentage in parentheses are over budget.*

*Note: Some projects are not completed and final costs may change.*

# Public Works Department

August 15, 2018

## **2016 to 2018 Street and Drainage Improvement Program**

- **All design work is 94% complete.**
- **Public Meetings to receive input from neighborhoods have been completed.**
- **Right of way and easement acquisitions are 78% complete.**
- **Most Projects are in Bidding and Construction Phases**

# Public Works Department

August 15, 2018

## Key to Status Entries

### Status

### Explanation

#### **Funded**

The project has been approved by the LR Board of Directors.

#### **Design**

A contract has been signed for design work or staff has commenced design work on the project.

#### **Right-of-way**

Design is at least 60% complete and right-of-way documents have been prepared. Acquisition of easements, land and right-of-way is underway

#### **Bidding and Award**

Contracts and bid documents are prepared for advertisement. Bids are opened, and award made by the LR Board, and contracts are signed.

#### **Construction**

Utility relocation work and construction of the project are underway.

#### **Substantially Complete**

Construction is substantially complete except for minor works items. Final payment, final release, maintenance bonds are pending

#### **Final**

All payments have been made and the final project allocation determined.

# Public Works Department

## August 15, 2018

- Ward 1 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
1	16-1-ST-167 VALENTINE STREET 25TH TO ASHER	Construction		\$385,000
1	16-1-ST-171 WHITMORE CIRCLE 34TH TO END	Construction		\$880,000
1	16-1-ST-23 9TH AT COLLEGE STREET	Construction		\$95,000
1	16-1-ST-70 BROWN STREET 23RD TO 24TH/ASHER	Bidding and Award	3 <sup>rd</sup> QTR – 2018	\$150,000
1	16-1-ST-8 18TH STREET PEYTON TO WASHINGTON	Construction		\$140,000

# Public Works Department

## August 15, 2018

- Ward 2 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
2	13-2-028 WOODSON ROAD CONTINUATION TO BROWNING	Construction		\$547,990.86
2	16-2-DR-25 HUTSELL ROAD DRAINAGE	Construction		\$255,000
2	16-2-ST-2 ABIGAIL STREET 8TH TO 11TH	Substantially Complete		\$240,000
2	16-2-SW-158 WAKEFIELD NEIGHBORHOOD SIDEWALKS	Construction		\$500,000



# Public Works Department

## August 15, 2018

- Ward 3 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
3	16-3-DR-35 FOXCROFT ROAD TO JIMERSON CREEK DRAINAGE	Substantially Complete		\$135,000
3	16-3-ST-64 KAVANAUGH AT JACKSON STREET	Construction		\$625,000
3	3-42 BRIARWOOD DRAINAGE	Bidding and Award	3 <sup>rd</sup> QTR - 2018	\$1,075,000

# Public Works Department

## August 15, 2018

- Ward 4 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
4	16-4-DR-11 GUNPOWDER ROAD PIPE REPLACEMENT	Substantially Complete		\$140,000
4	16-4-DR-17 BISCAYNE AND ILLINOIS STREET DRAINAGE	Right of Way	4 <sup>th</sup> QTR 2018	\$250,000
4	16-4-SW-2 BROOKSIDE SIDEWALK	Right of Way	1 <sup>st</sup> QTR 2019	\$110,000

# Public Works Department

## August 15, 2018

- Ward 5 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
5	16-5-DR-14 FOX CHAPEL DRAINAGE IMPROVEMENTS	Construction		\$170,000
5	16-5-DR-20 KINGS POINTE COVE	Construction		\$85,000
5	16-5-ST-15 GAMBLE ROAD ARTHUR TO COLEMAN	DESIGN	2 <sup>nd</sup> QTR 2019	\$800,000
5	5-25H BOWMAN RD AT MARKHAM INTERSECTION AND SIDEWALK FROM BOWMAN WEST TO EXISTING SIDEWALK	Construction		\$230,000

# Public Works Department

## August 15, 2018

- Ward 6 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
6	16-6-DR-34 CLOVERHILL NEIGHBORHOOD	Construction		\$254,000
6	16-6-DR-52 SPRING VALLEY MANOR VARIOUS DRAINAGE ISSUES	Construction		\$300,000
6	16-6-ST-1 24TH STREET VANCOUVER TO WALKER	Bidding & Award	4 <sup>th</sup> QTR 2018	\$480,000
6	6-18T 42ND STREET AT MALLOY DRAINAGE	Final		\$20,000
6	6-6B PEACHTREE DRIVE SIDEWALK	Right-of-Way	1 <sup>st</sup> QTR 2019	\$100,000
6	6-9R LAKESHORE/BROADMOOR TRAFFIC CALMING	Final		\$3,070

# Public Works Department

## August 15, 2018

### • Ward 7 Projects Proposed For 2016 to 2018

<b>Ward</b>	<b>Project Number and Name</b>	<b>Status</b>	<b>Anticipated Quarter to Bid</b>	<b>Project Cost</b>
7	16-7-DR-22 CHICOT ROAD AT MORRIS DRAINAGE	DESIGN	2 <sup>nd</sup> QTR 2019	\$75,000
7	16-7-DR-240 WESTWOOD AVENUE DRAINAGE	Construction		\$40,000
7	16-7-DR-243 WOODBRIDGE DRIVE DRAINAGE	Final		\$71,675
7	16-7-DR-244 LASSIE LANE DRAINAGE	Construction		\$75,000
7	16-7-DR-245 CHATEAUS LANE DRAINAGE	Bidding and Award	3 <sup>rd</sup> QTR 2018	\$545,000
7	16-7-ST-239 WEST BASELINE ROAD STAGECOACH WEST	Right of Way	2 <sup>nd</sup> QTR 2019	\$400,000
7	16-7-DR-23 COLONEL GLENN RD	Bidding and Award	3 <sup>rd</sup> QTR 2018	\$100,000
7	16-7-ST-140 OTTER CREEK RD AT STAGECOACH RD	Construction		\$365,000
7	16-7-DR-107 MANN ROAD	Substantially Complete		\$147,000
7	16-7-DR-141 PECAN LAKE POA DRAINAGE	Construction		\$155,000
7	16-7-DR-246 OXFORD VALLEY	Bidding and Award	3 <sup>rd</sup> QTR 2018	\$200,000

# Public Works Department

## August 15, 2018

### SALES TAX CAPITAL IMPROVEMENT PROJECTS

➤ 2016 to 2018 Program

	Ward 1	Ward 2	Ward 3	Ward 4	Ward 5	Ward 6	Ward 7	Total
<b>Sales Tax</b>								
Approved Budget	\$ 2,100,000	\$ 1,995,000	\$ 1,600,000	\$ 510,000	\$ 1,400,000	\$ 1,120,000	\$ 1,850,000	\$ 10,575,000
Actual/Estimated cost	\$1,650,000	\$1,542,9941	\$ 1,835,000	\$500,000	\$1,285,000	\$737,070	\$2,173,675	\$9,723,736
Balance	\$ 450,000	\$ 452.009	\$ (235,000)	\$ 10,000	\$ 115,000	\$ 382,930	\$ (323,675)	\$ 851,264
Percentage	21 %	23 %	(15) %	2 %	8 %	34 %	(17) %	8 %

*Note: Percentage in parentheses are over budget.*

*Note: Some projects are not completed and final costs may change.*

# Public Works Department

August 15, 2018

## **2016 to 2018 Street Resurfacing Program**

**The 2016 Street Resurfacing Program was funded by the sales tax issue. The 2016 Street Resurfacing Program has completed asphalt resurfacing on 84,780 linear feet of City streets. The 2016 Street Resurfacing Program is complete.**

**The 2017 Street Resurfacing Program is also funded by the sales tax issue. The 2017 Street Resurfacing Program has completed asphalt resurfacing on 89,043 linear feet of City streets. A list of the streets to be resurfaced with the 2017 Street Resurfacing Program follows.**

**The 2018 Street Resurfacing Program is also funded by the sales tax issue. The 2018 Street Resurfacing Program has completed asphalt resurfacing on 47,937 linear feet of City streets. A list of the streets to be resurfaced with the 2018 Street Resurfacing Program follows.**

# Public Works Department

## August 15, 2018

WARD	STREET NAME	STREET		PAVING PROGRAM
		FROM	TO	YEAR
1	N. Cross St	W. Markham St	LaHarpe Blvd	2017
1	Wolfe St	Roosevelt Rd	Wright Ave	2017
1	Park St	Wright Ave	24th Street	2017
1	W. 22nd Street	Wolfe Street	Park Street	2017
1	W. 29th Street	Asher Ave	Fair Park Boulevard	2016
1	South Schiller Street	Wright Avenue	Roosevelt Road	2017
1	Main Street	W. 29th Street	South to end	2017



# Public Works Department

## August 15, 2018

WARD	STREET NAME	STREET		PAVING PROGRAM
		FROM	TO	YEAR
2	W. 57th Street	Geyer Springs Road	Lancaster Road	2017
2	Malabri Drive	Lara Lane	Reck Road	2017
2	Stratton Avenue	Doyle Springs Road	West to end	2017
217	Geyer Springs Road	Mabelvale Cutoff	S. to Pulaski County Maintenance sign	2016
2	Sunflower Drive	W. Baseline Road	Azalea Drive	2017
2	Westmar Lane	Wycliffe Drive	Halifax Drive	2017
2	Glen Oaks Drive	Woodson Road	Browning Road	2016
2	Browning Road	Geyer Springs Road	Woodson Road	2017
2	S. Buchanan Street	W. 14th Street	W. 19th Street	2016
2	W. 65th Street	Lancaster Road	Patterson Road	2017
2	Pine Cone Drive	Reck Road	Arapaho Trail, east intersection	2016
2	McClellan Drive	Gate just west of Southboro Drive	Loetscher Lane	2016
2	W. 11th Street	S. Pine Street	Lewis Street	2017

# Public Works Department

## August 15, 2018

WARD	STREET NAME	STREET		PAVING PROGRAM
		FROM	TO	YEAR
3	Normandy Road	Cantrell Road	Cantrell Road	2017
3	Normandy Lane	Shannon Drive	Normandy Road	2017
3	Pine Manor Drive	Ranch Valley Road	Ranch Valley Road	2017
3	W. Capitol Avenue	Woodrow Street	Jack Stephens Dr	2016
3	Van Buren Street	Markham Street	Kavanaugh Street	2017
3	N. University Avenue	Cantrell Road	E. Palisades Drive	2016
3	N. Palm Street	Kavanaugh Boulevard	End north of Kenyon Street	2017
3	Evergreen Drive	Kavanaugh Boulevard	N. University Avenue	2017
3	Foxcroft Road	Cantrell Road	Huntington Road	2017
3	N. McKinley Street	Cantrell Road	Kavanaugh Boulevard	2017
3	Scenic Boulevard	N. Grandview Street	#51 Scenic Boulevard	2017
3	Crestwood Drive	Kavanaugh Boulevard	Beechwood Street	2017
3	N. Hughes Street (concrete)	Evergreen Drive	Florida Avenue	2017
3	N. Cedar Street	Lee Avenue	W. Markham Street	2017

# Public Works Department

## August 15, 2018

WARD	STREET NAME	STREET		PAVING PROGRAM
		FROM	TO	YEAR
4	St. Andrews Drive	Iverness Circle	Valley Club Circle	2018
4	Iverness Drive	Fairway Drive	Valley Club Circle	2018
4	Fairway Drive	Rodney Parham Road	Valley Club Circle	2018
4	Crownpoint Road	Breckenridge Drive	Lantern Hill Road	2018
4	Colony Road	Breckenridge Drive	Lantern Hill Road	2018
4	Kingspark Road	Breckenridge Drive	Lantern Hill Road	2018
4/5	Green Mountain Drive, east half (split ward)	Rainwood Road	South to 1209 Green Mountain Road	2018
4	Linda Lane	Biscayne Drive	Evergreen Drive	2018
4	Gillette Drive	Louwanda Drive	Linda Lane	2018
4	Leatrice Drive	Biscayne Drive	Boulder Lane	2018
4	Alvin Lane	Biscayne Drive	Reymere Drive	2018
4	Chatham Drive	Biscayne Drive	Alberta Drive	2018
4	Chatham Court	Chatham Drive	North to end of cul-de-sac	2018
4	Arrow Ridge Court	Gillette Drive	End including cul-de-sac	2018
4	Lytic Lane	Louwanda Drive	Gillette Drive	2018
4	Sonata Trail	Lytic Lane	Leawood Boulevard	2018
4/6	Markham Street (north half) (4/6 ward split)	Mississippi Street	Markwood Road	2016
4	Teton Forest Drive	Shawnee Forest Drive	Shawnee Forest Drive	2018
4	Golden Oak Cove	Pleasant Forest Drive	North to end	2018
4	Red Birch Cove	White Aspen Court	East then north to end	2018
4	Flourite Cove	Flourite Court	West then south to end	2018
4	Brooks Lane	Steven Drive	East to end	2018
4	Millbrook Road	Cantrell Road	South leg of Charter Oak Drive	2018
4	Reymere Drive	Biscayne Drive	Reservoir Park	2018
4/5	Hinson Road (split ward 4/5)	Pebble Beach Drive	Taylor Loop Road	2016
4	Pleasant Forest Drive	N. Rodney Parham Road	Sam Peck Road	2018
4	Pleasant Forest Drive	Sam Peck Road	Hinson Road	2018
4	N. Rodney Parham Road	Green Mountain Drive	I-430	2016
4	Chimney Sweep Lane	Valley View Drive	Around loop to #48 Chimney Sweep Ln	2018
4	Biscayne Drive	Cantrell Road	Illinois Street	2016
4	Biscayne Drive	Illinois Street	Leawood Boulevard	2016

# Public Works Department

## August 15, 2018

WARD	STREET NAME	STREET		PAVING PROGRAM
		FROM	TO	YEAR
5	Saint Michael Drive	Loyola Drive	Loyola Drive	2018
5/4	Green Mountain Drive, east half (split ward)	Rainwood Road	South to 1209 Green Mtn Road	2018
5	Chenal Parkway	Technology Drive	East leg of Kanis Road	2018
5	Belle Pointe Drive (concrete)	Pleasant Heights Drive	East and west to end	2018
5	St. Charles Boulevard	12821 St. Charles Boulevard	Pompano Drive	2018
5/4	Hinson Road (split ward 4/5)	Pebble Beach Drive	Taylor Loop Road	2016
5	Ranch Boulevard	Cantrell Road	North to end	2018
5	W. Markham Street	Chenal Parkway	Bowman Road	2018
5/6	Kanis Road (split ward 5/6)	Point West Road	Kirby Road	2018

# Public Works Department

## August 15, 2018

WARD	STREET NAME	STREET		PAVING PROGRAM
		FROM	TO	YEAR
6	Cherokee Cir	Apache Rd	North to end (Incl. cul-de-sac)	2017
6	Manor Circle	Manor Drive	West to end	2017
6	Manor Drive	Cooper Orbit Rd	North to end	2017
6	Rodney Parham Road	Mississippi Street	Markham Street	2017
6	Corporate Hill Drive (concrete)	Markham Street	To end including cul-de-sac	2017
6	Gorgeous View Trail	Cooper Orbit Rd	Southeast to end	2017
6/4	Markham Street (south half) (4/6 ward split)	Mississippi Street	Markwood Road	2016
6	Holt Street	36th Street	Rutgers Drive	2017
6	Cooper Orbit Road	Vista Drive	Gorgeous View Trail	2017
6	Apache Road	S. Mississippi Street	Rodney Parham Road	2017
6	Baptist Health Drive	Medical Center Drive	Lile Drive	2017
6	Cobb Street	W. 39th Street	W. 44th Street	2017
6	Regent Circle	Dartmouth Drive	Dorset Drive	2017
6	W. 18th Street	Jr. Deputy Road	Aldersgate Road	2017
6/5	Kanis Road (split ward 5/6)	Point West Road	Kirby Road	2018
6	W. 36th Street	Colonel Glenn Road	John Barrow Road	2016
6	Boyle Park low water bridge section	W. 28th Street	Boyle Park Rd	2016
6	Bay Street	Walker Street	W. 28th Street	2017
6	Bowers Street	W. 44th Street	Col Glenn Road	2016
6	Inlet Street	Walker Street	Bay Street	2017
6	Ludwig Street	W. 36th Street	N. to end north of 30th	2016
6	Stannus Street	W. 40th Street	W. 38th Street	2017
6	Tatum Street	W. 43rd Street	End north of 40th Street	2017
6	Tatum Street	W. 26th Street	W. 37th Street	2017
6	Whitfield Street	End south of 41st Street	End north of 38th Street	2017
6	Wilder Street	W. 40th Street	W. 38th Street	2017
6	Boyle Park Road	Archwood Drive	Cleveland Street	2016
6	Boyle Park Road	Cleveland Street	University Avenue	2016
6	Wynne Street	W. 40th Street	North to end north of W. 38th	2017
6	Walker Street	Gol Glenn Road	W. 44th Street	2017

# Public Works Department

## August 15, 2018

WARD	STREET NAME	STREET		PAVING PROGRAM
		FROM	TO	YEAR
7	Laver Circle	Wimbledon Loop	Wimbledon Loop	2017
7	Comstock Road	Preston Drive	Burnelle Drive	2017
7	Preston Drive	Chicot Road	Stardust Trail	2017
7	Woodford Drive	Dartmoor Drive	End including cul-de-sac	2017
7	Colonel Miller Road	W. Baseline Road	City Limits	2016
7	Sandy Lane	Shady Brook Drive	Shady Brook Drive	2017
7	Shady Brook Drive	David O Dodd Road	North to end	2017
7	Alley between Camelot and Mabelvale Cutoff	Warren Drive (need to do this one)	Valiant Drive	2017
7	Geyer Springs Road	Horizon Lane	Green Road	2017
2/7	Geyer Springs Road	Mabelvale Cutoff	S. to Pulaski County Maintenance sign	2016
7	Morgan Drive / Colt Avenue	Grace Drive	Shetland Drive	2017
7	Duncan Drive	Tedburn Circle	West to end	2017
7	Crofton Drive	Tedburn Drive	Woodford Drive	2017
7	Crofton Circle	Crofton Drive	East to end	2017
7	Yorkton Drive	Tedburn Circle	Duncan Drive	2017
7	Tedburn Circle	W. Baseline Road	Tedburn Drive	2017