

Public Works Department  
November 2, 2017



# Public Works Department

November 2, 2017

## 2013 – 2015 Sales Tax Projects

- A total of \$2,600,000 in Sales Tax funding was allocated for each Ward and the following projects were approved by the Board of Directors for construction.
- Public Works is managing and reviewing the design of these projects by the selected design engineering firms.
- The public meeting process that allows citizens to review and comment on the design of the selected projects has been completed.
- Multiple projects have been bid and construction started.

# Public Works Department

November 2, 2017

## SALES TAX CAPITAL IMPROVEMENT PROJECTS

- As of August 16, 2017, the in-house Sidewalk Program crew has completed 157,474 square feet (approximately 31,495 linear feet) of new sidewalks since July 2012.
- Sidewalk constructed by contractor with Sidewalk Program funds totals 82,252 square feet (16,450 linear feet) since September 2015.
- Total of 239,726 square feet (47,945 linear feet) of sidewalk reconstruction

# Public Works Department

## November 2, 2017

- Ward 1 Projects

| Ward | Project Number and Name   | Status                 | Anticipated Quarter to Bid | Project Cost |
|------|---------------------------|------------------------|----------------------------|--------------|
| 1    | 13-1-016 W DAISY BATES    | Complete               |                            | \$93,185.50  |
| 1    | 13-1-067 ELM              | Complete               |                            | \$121,561.40 |
| 1    | 13-1-072 VALMAR           | Complete               |                            | \$103,333.56 |
| 1    | 13-1-082 S TYLER          | Construction Close-out |                            | \$316,027.14 |
| 1    | 13-1-100 WOODLANE ST      | Complete               |                            | \$398,133.20 |
| 1    | 13-1-13K 26TH ST          | Construction           |                            | \$330,110.70 |
| 1    | 13-1-34B N GAINES         | Complete               |                            | \$16,057.38  |
| 1    | 13-1-101 8TH AND BROWN ST | Complete               |                            | \$499,401.32 |
| 1    | 13-1-01A 23RD ST          | Complete               |                            | \$82,128.40  |
| 1    | 13-1-12J MLK              | Complete               |                            | \$76,836.50  |
| 1    | 13-1-12K SCHILLER ST      | Complete               |                            | \$60,233.95  |

# Public Works Department

## November 2, 2017

- Ward 2 Projects

| Ward | Project Number and Name | Status       | Anticipated Quarter to Bid | Project Cost   |
|------|-------------------------|--------------|----------------------------|----------------|
| 2    | 13-2-06A WINDAMERE      | Complete     |                            | \$67,134.10    |
| 2    | 13-2-32A ABIGAIL ST     | Complete     |                            | \$329,663.50   |
| 2    | 13-2-32D ADAMS ST       | Construction |                            | \$1,183,816.40 |
| 2    | 13-2-28 WOODSON         | Complete     |                            | \$708,716.40   |
| 2    | 13-2-020 LANCASTER      | Complete     |                            | \$232,575.00   |
| 2    | 13-2-09B BUTLER DR      | Complete     |                            | \$56,423.00    |
| 2    | 13-2-18A TAMELA DR      | Complete     |                            | \$35,502.01    |
| 2    | 13-2-5B WESTMINISTER DR | Complete     |                            | \$19,877.35    |

# Public Works Department

## November 2, 2017

- Ward 3 Projects

| Ward | Project Number and Name                 | Status                | Anticipated Quarter to Bid | Project Cost |
|------|-----------------------------------------|-----------------------|----------------------------|--------------|
| 3    | 13-3-005 HAWTHORNE-TYLER                | Complete              |                            | \$307,033.60 |
| 3    | 13-3-018 FLORIDA AT L AND M ST          | Complete              |                            | \$131,358.40 |
| 3    | 13-3-16A P STREET                       | Complete              |                            | \$264,011.76 |
| 3    | 13-3-061 PINE STREET RECONSTRUCTION     | Complete              |                            | \$393,900.60 |
| 3    | 13-3-093 CLARKSON STREET RECONSTRUCTION | Complete              |                            | \$206,152.20 |
| 3    | 13-3-100 OVERLOOK DR                    | Complete              |                            | \$220,740.80 |
| 3    | 13-3-19K W ST AT GRANT-UNIV             | Construction Closeout |                            | \$298,992.80 |
| 3    | 13-3-10 SHERRILL ROAD                   | Complete              |                            | \$525,655.20 |

# Public Works Department

## November 2, 2017

- Ward 4 Projects

| Ward | Project Number and Name            | Status                 | Anticipated Quarter to Bid | Project Cost |
|------|------------------------------------|------------------------|----------------------------|--------------|
| 4    | 13-4-107 NORTHBROOK CIRCLE         | Complete               |                            | \$125,318.52 |
| 4    | 13-4-07E PLEASANT VALLEY DRAINAGE  | Complete               |                            | \$158,835.80 |
| 4    | 13-4-100 WHITE WILLOW CT           | Complete               |                            | \$161,167.00 |
| 4    | 13-4-105 RODNEY PARHAM BUFF LN     | Complete               |                            | \$78,047.10  |
| 4    | 13-4-106 RUSS ST                   | Right-of-way           | 2017 4th Quarter           | \$250,000.00 |
| 4    | 13-4-108 BRECKENRIDGE DR           | Complete               |                            | \$50,170.00  |
| 4    | 13-4-006 RODNEY PARHAM BIKE LANES  | Complete               |                            | \$776,583.77 |
| 4    | 13-4-102 GRISTMILL RD              | Complete               |                            | \$130,416.00 |
| 4    | 13-4-103 LONGLEA CT                | Complete               |                            | \$175,864.00 |
| 4    | 13-4-104 ECHO VALLEY CT            | Complete               |                            | \$174,830.40 |
| 4    | 13-4-101 RIVER MTN RD              | Complete               |                            | \$87,837.50  |
| 4    | 13-4-7 RODNEY PARHAM CONCEPT STUDY | Design Only (Complete) |                            | \$109,000.00 |

# Public Works Department

## November 2, 2017

- Ward 5 Projects

| Ward | Project Number and Name          | Status                 | Anticipated Quarter to Bid | Project Cost |
|------|----------------------------------|------------------------|----------------------------|--------------|
| 5    | 13-5-014 TAYLOR LP               | Construction           |                            | \$408,648.40 |
| 5    | 13-5-017 HEATHERBRAE GLEN VALLEY | Construction           |                            | \$60,000.00  |
| 5    | 13-5-024 LAMARCHE DR             | Complete               |                            | \$799,330.66 |
| 5    | 13-5-016 GAMBLE RD               | Construction Close-out |                            | \$527,246.21 |
| 5    | 13-5-18C MAYWOOD SUB             | Complete               |                            | \$200,000.00 |
| 5    | 13-5-005 DORADO BEACH DR1        | Complete               |                            | \$109,867.33 |
| 5    | 13-5-05A DORADO BEACH DR2        | Complete               |                            | \$26,967.05  |
| 5    | 13-5-100 BRADBURY DRIVE          | Complete               |                            | \$48,554.38  |
| 5    | 13-5-101 LEDGELAWN DR            | Complete               |                            | \$194,941.20 |



# Public Works Department

## November 2, 2017

- Ward 6 Projects

| Ward | Project Number and Name          | Status       | Anticipated Quarter to Bid | Project Cost   |
|------|----------------------------------|--------------|----------------------------|----------------|
| 6    | 13-6-07A POTTER ST               | Construction |                            | \$736,672.90   |
| 6    | 13-6-002 MALLOY ST               | Complete     |                            | \$1,139,874.34 |
| 6    | 13-6-100 36TH ST AND SHACKLEFORD | Complete     |                            | \$827,597.60   |
| 6    | 13-6-009 BROADMOOR SUBDIVISION   | Complete     |                            | \$55,728.00    |

# Public Works Department

## November 2, 2017

- Ward 7 Projects

| Ward | Project Number and Name         | Status   | Anticipated Quarter to Bid | Project Cost |
|------|---------------------------------|----------|----------------------------|--------------|
| 7    | 13-7-057 YARBERRY LANE WIDENING | Complete |                            | \$833,951.60 |
| 7    | 13-7-04A THOMPSON RD            | Complete |                            | \$85,009.89  |
| 7    | 13-7-100 VICTORIA-WOODFORD      | Complete |                            | \$192,066.86 |
| 7    | 13-7-102 SANDY LN               | Complete |                            | \$138,687.01 |
| 7    | 13-7-050 S MEADOWCLIFF          | Complete |                            | \$315,021.20 |
| 7    | 13-7-080 SHEILA LN MEYER RD     | Complete |                            | \$378,609.65 |
| 7    | 13-7-89 DARTMOOR MANN RD        | Complete |                            | \$19,150.00  |

# Public Works Department

November 2, 2017

## SALES TAX CAPITAL IMPROVEMENT PROJECTS

➤ 2013 to 2015 Program

|                       | Ward 1       | Ward 2       | Ward 3       | Ward 4       | Ward 5       | Ward 6       | Ward 7       | Total         |
|-----------------------|--------------|--------------|--------------|--------------|--------------|--------------|--------------|---------------|
| <b>Sales Tax</b>      |              |              |              |              |              |              |              |               |
| Approved Budget       | \$ 2,600,000 | \$ 2,600,000 | \$ 2,770,000 | \$ 2,430,000 | \$ 2,600,000 | \$ 2,600,000 | \$ 2,600,000 | \$ 18,200,000 |
| Actual/Estimated cost | \$1,990,193  | \$3,347,578  | \$ 2,455,933 | \$2,674,781  | \$2,408,738  | \$2,850,702  | \$2,293,066  | \$18,020,992  |
| Balance               | \$ 609,807   | \$ (747,578) | \$ 314,067   | \$ (244,781) | \$ 191,262   | \$ (250,702) | \$ 306,934   | \$ 306,934    |
| Percentage            | 23 %         | (29) %       | 11 %         | (10) %       | 7 %          | (10)%        | 12 %         | 1 %           |

*Note: Percentage in parentheses are percentage over budget.*

*Note: Some projects are not completed and final costs may change.*

# Public Works Department

November 2, 2017

## **2016 to 2018 Street and Drainage Improvement Program**

- **Public Works has received approved contracts and released all design consultants. All design work is scheduled to complete in 2017.**
- **Public Meetings to receive input from neighborhoods have recently been completed.**
- **Several projects have been moved to the Bid and Construction Phases**

# Public Works Department

## November 2, 2017

- Ward 1 Projects Proposed For 2016 to 2018

| Ward | Project Number and Name                    | Status       | Anticipated Quarter to Bid | Project Cost |
|------|--------------------------------------------|--------------|----------------------------|--------------|
| 1    | 16-1-ST-167 VALENTINE STREET 25TH TO ASHER | Right of Way | 1 <sup>ST</sup> QTR - 2018 | \$300,000    |
| 1    | 16-1-ST-171 WHITMORE CIRCLE 34TH TO END    | Right of Way | 4 <sup>TH</sup> QTR - 2017 | \$1,260,000  |
| 1    | 16-1-ST-23 9TH AT COLLEGE STREET           | Bid          | 4 <sup>TH</sup> QTR - 2017 | \$115,000    |
| 1    | 16-1-ST-70 BROWN STREET 23RD TO 24TH/ASHER | Right of Way | 4 <sup>th</sup> QTR - 2017 | \$150,000    |
| 1    | 16-1-ST-8 18TH STREET PEYTON TO WASHINGTON | Right of Way | 4 <sup>th</sup> QTR - 2017 | \$275,000    |

# Public Works Department

## November 2, 2017

- Ward 2 Projects Proposed For 2016 to 2018

| Ward | Project Number and Name                        | Status       | Anticipated Quarter to Bid | Project Cost |
|------|------------------------------------------------|--------------|----------------------------|--------------|
| 2    | 13-2-028 WOODSON ROAD CONTINUATION TO BROWNING | Right of Way | 2 <sup>ND</sup> QTR – 2018 | \$900,000    |
| 2    | 16-2-DR-25 HUTSELL ROAD DRAINAGE               | Right of Way | 4 <sup>th</sup> QTR - 2017 | \$450,000    |
| 2    | 16-2-ST-2 ABIGAIL STREET 8TH TO 11TH           | CONSTR.      |                            | \$195,000    |
| 2    | 16-2-SW-158 WAKEFIELD NEIGHBORHOOD SIDEWALKS   | Right of Way | 1 <sup>ST</sup> QTR - 2018 | \$450,000    |

# Public Works Department

## November 2, 2017

- Ward 3 Projects Proposed For 2016 to 2018

| Ward | Project Number and Name                             | Status       | Anticipated Quarter to Bid | Project Cost |
|------|-----------------------------------------------------|--------------|----------------------------|--------------|
| 3    | 16-3-DR-35 FOXCROFT ROAD TO JIMERSON CREEK DRAINAGE | CONSTR.      |                            | \$200,000    |
| 3    | 16-3-ST-64 KAVANAUGH AT JACKSON STREET              | Right of Way | 2 <sup>ND</sup> QTR - 2018 | \$500,000    |
| 3    | 3-42 BRIARWOOD DRAINAGE                             | Right of Way | 2 <sup>ND</sup> QTR - 2018 | \$900,000    |

# Public Works Department

## November 2, 2017

- Ward 4 Projects Proposed For 2016 to 2018

| Ward | Project Number and Name                          | Status       | Anticipated Quarter to Bid | Project Cost |
|------|--------------------------------------------------|--------------|----------------------------|--------------|
| 4    | 16-4-DR-11 GUNPOWDER ROAD PIPE REPLACEMENT       | CONSTR.      |                            | \$150,000    |
| 4    | 16-4-DR-17 BISCAYNE AND ILLINOIS STREET DRAINAGE | Right of Way | 4 <sup>th</sup> QTR - 2017 | \$250,000    |
| 4    | 16-4-SW-2 BROOKSIDE SIDEWALK                     | DESIGN       | 4 <sup>th</sup> QTR - 2017 | \$110,000    |



# Public Works Department

## November 2, 2017

- Ward 5 Projects Proposed For 2016 to 2018

| Ward | Project Number and Name                                                                    | Status       | Anticipated Quarter to Bid | Project Cost |
|------|--------------------------------------------------------------------------------------------|--------------|----------------------------|--------------|
| 5    | 16-5-DR-14 FOX CHAPEL DRAINAGE IMPROVEMENTS                                                | CONSTR.      |                            | \$150,000    |
| 5    | 16-5-DR-20 KINGS POINTE COVE                                                               | CONSTR.      |                            | \$150,000    |
| 5    | 16-5-ST-15 GAMBLE ROAD ARTHUR TO COLEMAN                                                   | DESIGN       | 4 <sup>TH</sup> QTR - 2017 | \$800,000    |
| 5    | 5-25H BOWMAN RD AT MARKHAM INTERSECTION AND SIDEWALK FROM BOWMAN WEST TO EXISTING SIDEWALK | Right of Way | 4 <sup>TH</sup> QTR - 2017 | \$300,000    |

# Public Works Department

## November 2, 2017

- Ward 6 Projects Proposed For 2016 to 2018

| Ward | Project Number and Name                                | Status       | Anticipated Quarter to Bid | Project Cost |
|------|--------------------------------------------------------|--------------|----------------------------|--------------|
| 6    | 16-6-DR-34 CLOVERHILL NEIGHBORHOOD                     | Bid          | 4 <sup>th</sup> QTR - 2017 | \$250,000    |
| 6    | 16-6-DR-52 SPRING VALLEY MANOR VARIOUS DRAINAGE ISSUES | BID          | 3 <sup>RD</sup> QTR - 2017 | \$250,000    |
| 6    | 16-6-ST-1 24TH STREET VANCOUVER TO WALKER              | Right of Way | 2 <sup>ND</sup> QTR - 2018 | \$480,000    |
| 6    | 6-18T 42ND STREET AT MALLOY DRAINAGE                   | DESIGN       | 1 <sup>ST</sup> QTR - 2018 | \$20,000     |
| 6    | 6-6B PEACHTREE DRIVE SIDEWALK                          | DESIGN       | 4 <sup>th</sup> QTR - 2017 | \$100,000    |
| 6    | 6-9R LAKESHORE/BROADMOOR TRAFFIC CALMING               | Construction |                            | \$20,000     |

# Public Works Department

## November 2, 2017

### • Ward 7 Projects Proposed For 2016 to 2018

| Ward | Project Number and Name                        | Status       | Anticipated Quarter to Bid | Project Cost |
|------|------------------------------------------------|--------------|----------------------------|--------------|
| 7    | 16-7-DR-22 CHICOT ROAD AT MORRIS DRAINAGE      | DESIGN       | 1 <sup>ST</sup> QTR - 2018 | \$75,000     |
| 7    | 16-7-DR-240 WESTWOOD AVENUE DRAINAGE           | DESIGN       | 1 <sup>ST</sup> QTR - 2018 | \$50,000     |
| 7    | 16-7-DR-243 WOODBRIDGE DRIVE DRAINAGE          | BID          | 4th QTR - 2017             | \$150,000    |
| 7    | 16-7-DR-244 LASSIE LANE DRAINAGE               | DESIGN       | 1 <sup>ST</sup> QTR - 2018 | \$75,000     |
| 7    | 16-7-DR-245 CHATEAUS LANE DRAINAGE             | Right of Way | 2 <sup>ND</sup> QTR - 2018 | \$200,000    |
| 7    | 16-7-ST-239 WEST BASELINE ROAD STAGECOACH WEST | DESIGN       | 4 <sup>TH</sup> QTR - 2017 | \$400,000    |
| 7    | 16-7-DR-23 COLONEL GLENN RD                    | Right of Way | 2 <sup>ND</sup> QTR - 2018 | \$100,000    |
| 7    | 16-7-ST-140 OTTER CREEK RD AT STAGECOACH RD    | DESIGN       | 2 <sup>ND</sup> QTR - 2018 | \$250,000    |
| 7    | 16-7-DR-107 MANN ROAD                          | Construction |                            | \$100,000    |
| 7    | 16-7-DR-141 PECAN LAKE POA DRAINAGE            | Bid          | 4 <sup>th</sup> QTR - 2017 | \$250,000    |
| 7    | 16-7-DR-246 OXFORD VALLEY                      | Right of Way | 2 <sup>ND</sup> QTR - 2018 | \$235,000    |

# Public Works Department

August 16, 2017

## **2016 to 2018 Street Resurfacing Program**

**The 2016 Street Resurfacing Program is also funded by the sales tax issue. The 2016 Street Resurfacing Program has completed asphalt resurfacing on 84,780 linear feet of City streets. A list of the streets with expected timeframe to be resurfaced follows. The 2016 Street Resurfacing Program is complete.**

**The 2017 Street Resurfacing Program is also funded by the sales tax issue. The 2017 Street Resurfacing Program has completed asphalt resurfacing on 6,475 linear feet of City streets. A list of the streets with expected timeframe to be resurfaced follows.**

# Public Works Department

## August 16, 2017

| WARD | STREET NAME           | STREET         |                     | PAVING PROGRAM |
|------|-----------------------|----------------|---------------------|----------------|
|      |                       | FROM           | TO                  | YEAR           |
| 1    | N. Cross St           | W. Markham St  | LaHarpe Blvd        | 2017           |
| 1    | Wolfe St              | Roosevelt Rd   | Wright Ave          | 2017           |
| 1    | Park St               | Wright Ave     | 24th Street         | 2017           |
| 1    | W. 22nd Street        | Wolfe Street   | Park Street         | 2017           |
| 1    | W. 29th Street        | Asher Ave      | Fair Park Boulevard | 2016           |
| 1    | South Schiller Street | Wright Avenue  | Roosevelt Road      | 2017           |
| 1    | Main Street           | W. 29th Street | South to end        | 2017           |

# Public Works Department

## August 16, 2017

| WARD | STREET NAME        | STREET                            |                                       | PAVING PROGRAM |
|------|--------------------|-----------------------------------|---------------------------------------|----------------|
|      |                    | FROM                              | TO                                    | YEAR           |
| 2    | W. 57th Street     | Geyer Springs Road                | Lancaster Road                        | 2017           |
| 2    | Malabri Drive      | Lara Lane                         | Reck Road                             | 2017           |
| 2    | Stratton Avenue    | Doyle Springs Road                | West to end                           | 2017           |
| 217  | Geyer Springs Road | Mabelvale Cutoff                  | S. to Pulaski County Maintenance sign | 2016           |
| 2    | Sunflower Drive    | W. Baseline Road                  | Azalea Drive                          | 2017           |
| 2    | Westmar Lane       | Wycliffe Drive                    | Halifax Drive                         | 2017           |
| 2    | Glen Oaks Drive    | Woodson Road                      | Browning Road                         | 2017           |
| 2    | Browning Road      | Geyer Springs Road                | Woodson Road                          | 2017           |
| 2    | S. Buchanan Street | W. 14th Street                    | W. 19th Street                        | 2017           |
| 2    | W. 65th Street     | Lancaster Road                    | Patterson Road                        | 2016           |
| 2    | Pine Cone Drive    | Reck Road                         | Arapaho Trail, east intersection      | 2017           |
| 2    | McClellan Drive    | Gate just west of Southboro Drive | Loetscher Lane                        | 2017           |
| 2    | W. 11th Street     | S. Pine Street                    | Lewis Street                          | 2017           |
|      |                    |                                   |                                       |                |

# Public Works Department

## August 16, 2017

| WARD | STREET NAME                 | STREET              |                            | PAVING PROGRAM |
|------|-----------------------------|---------------------|----------------------------|----------------|
|      |                             | FROM                | TO                         | YEAR           |
| 3    | Normandy Road               | Cantrell Road       | Cantrell Road              | 2017           |
| 3    | Normandy Lane               | Shannon Drive       | Normandy Road              | 2017           |
| 3    | Pine Manor Drive            | Ranch Valley Road   | Ranch Valley Road          | 2017           |
| 3    | W. Capitol Avenue           | Woodrow Street      | Jack Stephens Dr           | 2016           |
| 3    | Van Buren Street            | Markham Street      | Kavanaugh Street           | 2017           |
| 3    | N. University Avenue        | Cantrell Road       | E. Palisades Drive         | 2016           |
| 3    | N. Palm Street              | Kavanaugh Boulevard | End north of Kenyon Street | 2017           |
| 3    | Evergreen Drive             | Kavanaugh Boulevard | N. University Avenue       | 2017           |
| 3    | Foxcroft Road               | Cantrell Road       | Huntington Road            | 2017           |
| 3    | N. McKinley Street          | Cantrell Road       | Kavanaugh Boulevard        | 2017           |
| 3    | Scenic Boulevard            | N. Grandview Street | #51 Scenic Boulevard       | 2017           |
| 3    | Crestwood Drive             | Kavanaugh Boulevard | Beechwood Street           | 2017           |
| 3    | N. Hughes Street (concrete) | Evergreen Drive     | Florida Avenue             | 2017           |
| 3    | N. Cedar Street             | Lee Avenue          | W. Markham Street          | 2017           |

# Public Works Department

## August 16, 2017

| WARD | STREET NAME                                  | STREET                |                                     | PAVING PROGRAM |
|------|----------------------------------------------|-----------------------|-------------------------------------|----------------|
|      |                                              | FROM                  | TO                                  | YEAR           |
| 4    | St. Andrews Drive                            | Iverness Circle       | Valley Club Circle                  | 2018           |
| 4    | Iverness Drive                               | Fairway Drive         | Valley Club Circle                  | 2018           |
| 4    | Fairway Drive                                | Rodney Parham Road    | Valley Club Circle                  | 2018           |
| 4    | Crownpoint Road                              | Breckenridge Drive    | Lantern Hill Road                   | 2018           |
| 4    | Colony Road                                  | Breckenridge Drive    | Lantern Hill Road                   | 2018           |
| 4    | Kingspark Road                               | Breckenridge Drive    | Lantern Hill Road                   | 2018           |
| 4/5  | Green Mountain Drive, east half (split ward) | Rainwood Road         | South to 1209 Green Mountain Road   | 2018           |
| 4    | Linda Lane                                   | Biscayne Drive        | Evergreen Drive                     | 2018           |
| 4    | Gillette Drive                               | Louwanda Drive        | Linda Lane                          | 2018           |
| 4    | Leatrice Drive                               | Biscayne Drive        | Boulder Lane                        | 2018           |
| 4    | Alvin Lane                                   | Biscayne Drive        | Reymere Drive                       | 2018           |
| 4    | Chatham Drive                                | Biscayne Drive        | Alberta Drive                       | 2018           |
| 4    | Chatham Court                                | Chatham Drive         | North to end of cul-de-sac          | 2018           |
| 4    | Arrow Ridge Court                            | Gillette Drive        | End including cul-de-sac            | 2018           |
| 4    | Lytic Lane                                   | Louwanda Drive        | Gillette Drive                      | 2018           |
| 4    | Sonata Trail                                 | Lytic Lane            | Leawood Boulevard                   | 2018           |
| 4/6  | Markham Street (north half) (4/6 ward split) | Mississippi Street    | Markwood Road                       | 2016           |
| 4    | Teton Forest Drive                           | Shawnee Forest Drive  | Shawnee Forest Drive                | 2018           |
| 4    | Golden Oak Cove                              | Pleasant Forest Drive | North to end                        | 2018           |
| 4    | Red Birch Cove                               | White Aspen Court     | East then north to end              | 2018           |
| 4    | Flourite Cove                                | Flourite Court        | West then south to end              | 2018           |
| 4    | Brooks Lane                                  | Steven Drive          | East to end                         | 2018           |
| 4    | Millbrook Road                               | Cantrell Road         | South leg of Charter Oak Drive      | 2018           |
| 4    | Reymere Drive                                | Biscayne Drive        | Reservoir Park                      | 2018           |
| 4/5  | Hinson Road (split ward 4/5)                 | Pebble Beach Drive    | Taylor Loop Road                    | 2016           |
| 4    | Pleasant Forest Drive                        | N. Rodney Parham Road | Sam Peck Road                       | 2018           |
| 4    | Pleasant Forest Drive                        | Sam Peck Road         | Hinson Road                         | 2018           |
| 4    | N. Rodney Parham Road                        | Green Mountain Drive  | I-430                               | 2016           |
| 4    | Chimney Sweep Lane                           | Valley View Drive     | Around loop to #48 Chimney Sweep Ln | 2018           |
| 4    | Biscayne Drive                               | Cantrell Road         | Illinois Street                     | 2016           |
| 4    | Biscayne Drive                               | Illinois Street       | Leawood Boulevard                   | 2016           |



# Public Works Department

## August 16, 2017

| WARD | STREET NAME                                  | STREET                      |                              | PAVING PROGRAM |
|------|----------------------------------------------|-----------------------------|------------------------------|----------------|
|      |                                              | FROM                        | TO                           | YEAR           |
| 5    | Saint Michael Drive                          | Loyola Drive                | Loyola Drive                 | 2018           |
| 5/4  | Green Mountain Drive, east half (split ward) | Rainwood Road               | South to 1209 Green Mtn Road | 2018           |
| 5    | Chenal Parkway                               | Technology Drive            | East leg of Kanis Road       | 2018           |
| 5    | Belle Pointe Drive (concrete)                | Pleasant Heights Drive      | East and west to end         | 2018           |
| 5    | St. Charles Boulevard                        | 12821 St. Charles Boulevard | Pompano Drive                | 2018           |
| 5/4  | Hinson Road (split ward 4/5)                 | Pebble Beach Drive          | Taylor Loop Road             | 2016           |
| 5    | Ranch Boulevard                              | Cantrell Road               | North to end                 | 2018           |
| 5    | W. Markham Street                            | Chenal Parkway              | Bowman Road                  | 2018           |
| 5/6  | Kanis Road (split ward 5/6)                  | Point West Road             | Kirby Road                   | 2016           |
|      |                                              |                             |                              |                |

# Public Works Department

## August 16, 2017

| WARD | STREET NAME                                  | STREET                   |                                 | PAVING PROGRAM |
|------|----------------------------------------------|--------------------------|---------------------------------|----------------|
|      |                                              | FROM                     | TO                              | YEAR           |
| 6    | Cherokee Cir                                 | Apache Rd                | North to end (Incl. cul-de-sac) | 2017           |
| 6    | Manor Circle                                 | Manor Drive              | West to end                     | 2017           |
| 6    | Manor Drive                                  | Cooper Orbit Rd          | North to end                    | 2017           |
| 6    | Rodney Parham Road                           | Mississippi Street       | Markham Street                  | 2017           |
| 6    | Corporate Hill Drive (concrete)              | Markham Street           | To end including cul-de-sac     | 2017           |
| 6    | Gorgeous View Trail                          | Cooper Orbit Rd          | Southeast to end                | 2017           |
| 6/4  | Markham Street (south half) (4/6 ward split) | Mississippi Street       | Markwood Road                   | 2016           |
| 6    | Holt Street                                  | 36th Street              | Rutgers Drive                   | 2017           |
| 6    | Cooper Orbit Road                            | Vista Drive              | Gorgeous View Trail             | 2017           |
| 6    | Apache Road                                  | S. Mississippi Street    | Rodney Parham Road              | 2017           |
| 6    | Baptist Health Drive                         | Medical Center Drive     | Lile Drive                      | 2016           |
| 6    | Cobb Street                                  | W. 39th Street           | W. 44th Street                  | 2017           |
| 6    | Regent Circle                                | Dartmouth Drive          | Dorset Drive                    | 2017           |
| 6    | W. 18th Street                               | Jr. Deputy Road          | Aldersgate Road                 | 2017           |
| 6/5  | Kanis Road (split ward 5/6)                  | Point West Road          | Kirby Road                      | 2016           |
| 6    | W. 36th Street                               | Colonel Glenn Road       | John Barrow Road                | 2016           |
| 6    | Boyle Park low water bridge section          | W. 28th Street           | Boyle Park Rd                   | 2016           |
| 6    | Bay Street                                   | Walker Street            | W. 28th Street                  | 2017           |
| 6    | Bowers Street                                | W. 44th Street           | Col Glenn Road                  | 2017           |
| 6    | Inlet Street                                 | Walker Street            | Bay Street                      | 2017           |
| 6    | Ludwig Street                                | W. 36th Street           | N. to end north of 30th         | 2017           |
| 6    | Stannus Street                               | W. 40th Street           | W. 38th Street                  | 2017           |
| 6    | Tatum Street                                 | W. 43rd Street           | End north of 40th Street        | 2017           |
| 6    | Tatum Street                                 | W. 26th Street           | W. 37th Street                  | 2017           |
| 6    | Whitfield Street                             | End south of 41st Street | End north of 38th Street        | 2017           |
| 6    | Wilder Street                                | W. 40th Street           | W. 38th Street                  | 2017           |
| 6    | Boyle Park Road                              | Archwood Drive           | Cleveland Street                | 2016           |
| 6    | Boyle Park Road                              | Cleveland Street         | University Avenue               | 2016           |
| 6    | Wynne Street                                 | W. 40th Street           | North to end north of W. 38th   | 2017           |
| 6    | Walker Street                                | Gol Glenn Road           | W. 44th Street                  | 2017           |

# Public Works Department

## August 16, 2017

| WARD | STREET NAME                                | STREET                             |                                       | PAVING PROGRAM |
|------|--------------------------------------------|------------------------------------|---------------------------------------|----------------|
|      |                                            | FROM                               | TO                                    | YEAR           |
| 7    | Laver Circle                               | Wimbledon Loop                     | Wimbledon Loop                        | 2017           |
| 7    | Comstock Road                              | Preston Drive                      | Burnelle Drive                        | 2017           |
| 7    | Preston Drive                              | Chicot Road                        | Stardust Trail                        | 2017           |
| 7    | Woodford Drive                             | Dartmoor Drive                     | End including cul-de-sac              | 2017           |
| 7    | Colonel Miller Road                        | W. Baseline Road                   | City Limits                           | 2016           |
| 7    | Sandy Lane                                 | Shady Brook Drive                  | Shady Brook Drive                     | 2017           |
| 7    | Shady Brook Drive                          | David O Dodd Road                  | North to end                          | 2017           |
| 7    | Alley between Camelot and Mabelvale Cutoff | Warren Drive (need to do this one) | Valiant Drive                         | 2017           |
| 7    | Geyer Springs Road                         | Horizon Lane                       | Green Road                            | 2017           |
| 2/7  | Geyer Springs Road                         | Mabelvale Cutoff                   | S. to Pulaski County Maintenance sign | 2016           |
| 7    | Morgan Drive / Colt Avenue                 | Grace Drive                        | Shetland Drive                        | 2017           |
| 7    | Duncan Drive                               | Tedburn Circle                     | West to end                           | 2017           |
| 7    | Crofton Drive                              | Tedburn Drive                      | Woodford Drive                        | 2017           |
| 7    | Crofton Circle                             | Crofton Drive                      | East to end                           | 2017           |
| 7    | Yorkton Drive                              | Tedburn Circle                     | Duncan Drive                          | 2017           |
| 7    | Tedburn Circle                             | W. Baseline Road                   | Tedburn Drive                         | 2017           |
|      |                                            |                                    |                                       |                |