

Departmental Presentations Public Works Department



June 17, 2015

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



2013 – 2015 Sales Tax Projects

- A total of \$2,600,000 in Sales Tax funding was allocated for each ward and the following projects were approved by the Board of Directors for construction.
- Public Works is managing and reviewing the design of these projects by the selected design engineering firms.
- The public meeting process that allows citizens to review and comment on the design of the selected projects is ongoing.
- Multiple projects have been bid and construction started.

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



SALES TAX CAPITAL IMPROVEMENT PROJECTS

- The in-house Sidewalk Program has completed 97,070 square feet (approximately 19,400 linear feet) of new sidewalks since July 2012.

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



- Ward 1 Projects

Request #	Location	Description	Status	Anticipated Bid Quarter
1-1a	E. 23rd St	Enclose open channel from Pettaway Park south to 23rd St.	Completed	
1-12j	MLK Blvd	Capture running water from springs on west side of MLK from 28th to 30th.	Completed	
1-12k	Schiller St	Capture running water from springs on Schiller from 23rd to Roosevelt.	Completed	
1-13k	26th Street	Install curb and gutter on 26th St. between Fair Park and Harrison.	Design – 70% complete	3 rd Quarter 2015
1-16	W Daisy L Gatson Bates	Install underground drainage system behind #2424 W Daisy L Gatson Bates Drive to alley.	Construction	
1-34b	N Gaines	Connect north end of Gaines St. with River Trail.	Completed	
1-67	Elm	Widen Elm from W 26th south to West 27th.	Construction	
1-72	Valmar	Repair drainage at 2209 Valmar.	Construction	
1-82	S. Tyler	Install curb gutter and underground drainage system from W 30th to W 32nd.	Right-of-way Acquisition	3 rd Quarter 2015
1-100	Woodlane St	Install underground drainage system from Victory to Woodlane and south on Woodlane to 2nd St.	Bidding and Contract Award	
1-101	8th & Brown St	Improve underground drainage system at the intersection of 8th St and Brown St.	Bidding and Contract Award	
		Misc. Sidewalk – Wright Avenue	Consultant Selected	4 th - 2015

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



- Ward 2 Projects

Request #	Location	Description	Status	Anticipated Bid Quarter
2-5b	Westminister Dr	Replace curb and gutter and install underground drainage system at #45 Westminister Dr.	Completed	
2-6a	Windamere	Additional/continuation of drainage improvements from Windamere Dr. to Carlyle Dr.	Construction	
2-9b	Butler Rd	Replace curb and gutter and install underground drainage system on Butler Rd at Allyson Circle.	Completed	
2-18a	Tamela Dr	Install additional curb inlets along Tamela Dr Between Valley and Ramona Dr.	Completed	
2-20	Lancaster	Improve drainage ditch along rear property lines for houses fronting Lancaster Rd and Lyndell Dr.	Construction	
2-28	Woodson Rd	Street reconstruction including curb, gutter, underground drainage system from Young Rd to Halifax Dr. (1270 lf)	Construction	
2-32a	Abigail St	Replace curb and gutter, install underground drainage system from 8th to 10th	Construction	
2-32d	Adams St	Install curb, gutter and underground drainage from W 12th St north to I-630.	Bidding and Contract Award	

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



- Ward 3 Projects

Request #	Location	Description	Status	Anticipated Bid Quarter
3-5	Hawthorne / Tyler	Install underground drainage system at the corner of Hawthorne / Tyler.	Bidding and Contract Award	
3-16a	P St	Widen P Street between Peirce and Taylor including curb, gutter, underground drainage system, and sidewalk.	Bidding and Contract Award	
3-10	Sherrill Road	Install underground drainage system, curb, gutter and sidewalks from Rebsamen Park Rd to N Sherrill Rd.	Construction	
3-19k	W St @ Grant / University	Install underground drainage, curb, gutter, and overlay street.	Design – 80% complete	3 rd - 2015
3-18	Florida @ L and M St	Widen Florida St, install curb, gutter and underground drainage with sidewalk.	Bidding and Contract Award	
3-61	N Pine St	Reconstruct street from Lee to Kavanaugh.	Design – 90% complete	3 rd - 2015
3-93	Clarkson St	Install curb, gutter, sidewalk and underground drainage for the 800 block of Clarkson St.	Bidding and Contract Award	
3-100	Overlook Drive	Install underground drainage system, curb, gutter from Rebsamen Park Rd to Greathouse Bend Dr.	Bidding and Contract Award	

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



- Ward 4 Projects

Request #	Location	Description	Status	Anticipated Bid Quarter
4-6	Rodney Parham	Add dedicated bike lanes from Valley Club north to Rocky Valley (560 lf). Add share rows bike path from Rocky Valley to Cantrell. (2300 lf)	In Construction	
4-7e	Pleasant Valley	Improve drainage at St. James/Fulbright School.	In Design – 60% complete	3rd – 2015
4-10	Pleasant Valley	Install Roundabout at Pleasant Valley and Arkansas Valley.	Project Canceled	
4-100	White Willow Ct	Install underground drainage.	In Design – 60% complete	3rd – 2015
4-101	River Mtn Rd	Corrugated metal pipe rehabilitation. Estimate is to pave invert.	Project Complete	
4-102	Gristmill Rd	Install underground drainage.	In Bid Process	
4-103	Longlea Ct	Install inlets and pipe upstream from #63 Longlea Ct.	In Design – 60% complete	3rd – 2015
4-104	Echo Valley Ct	Enclose ditch beside #9905 Echo Valley Ct.	In Design – 60% complete	3rd - 2015
4-105	Rodney Parham at Buff Lane	Improve underground drainage system at Buff Lane.	In Design – 60% complete	3rd – 2015
4-106	Russ St	Improve drainage along Russ St.	In Design – 30% complete	4 th – 2015
4-107	Northbrook Circle	Enclose open ditch from Northbrook Circle to Brookhaven Dr.	In Design – 90% complete	3rd – 2015
4-108	Breckenridge Drive	Improve underground drainage system at 2601 Breckenridge Dr.	In Bid Process	
		Misc. Sidewalk (Westbury Dr, Westchase Dr, Pleasant Valley, Arkansas Valley, Hidden Valley, Wentwood Valley)	Design Pending	

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



- Ward 5 Projects

Request #	Location	Description	Status	Anticipated Bid Quarter
5-5	Dorado Beach Dr	Install a larger pipe crossing at ditch on Dorado Beach Dr at approximately #1605	Construction	
5-5a	Dorado Beach Dr	Enclose open ditch at 1411 Dorado Beach Dr.	Construction	
5-14	Taylor Loop	Install segmental retaining wall in channel at the northeast corner of the intersection of Taylor Loop and Gooch Dr.	Design – 70% complete	4 th – 2015
5-16	Gamble Rd	Widen Gamble from Arthur north to mid 200 block .	Design – 70% complete	3 rd - 2015
5-17	Heatherbrae/Glenn Valley	Install underground drainage system at the intersection of Heatherbrae and Glenn Valley.	Design – 10% complete	4 th - 2015
5-18c	Maywood Subdivision	Clean/repair drainage facilities from West & South Aberdeen drainage.	Design – 60% complete	3 rd - 2015
5-24	LaMarche Drive	Construct new roadway for connection of LaMarche Dr north to Taylor Loop Rd	Construction	
5-100	Bradberry Dr	Replace Pipes from 19 Bradberry to 2000 Sawgrass	Design	4 th - 2015
5-101	Ledgelawn Dr	Replace undersized pipe at #7 Ledgelawn Dr.	Design	4 th - 2015
		Misc. Traffic Calming and Sidewalks	Design Pending	

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



- Ward 6 Projects

Request #	Location	Description	Status	Anticipated Bid Quarter
6-2	Malloy St	Reconstruct roadway from 42nd St to Col. Glenn.	Design – 90% complete	3 rd - 2015
6-7a	Potter St	Reconstruct roadway from Colonel Glenn to 40th St.	Design – 90% complete	3 rd - 2015
6-9 a, b, c, d, e, f, g, h, i, j, k, l, m, n, o, p	Broadmoor Subdivision	Repair curb and gutter at multiple locations within the Broadmore Subdivision area. Streets included are Broadmoor Dr, Glenmere Dr, Belmont Dr, Lakeshore Dr, Berkshire Dr, Barbara Circle, Archwood Dr.	Design Pending	4 th - 2015
6-100	36th St & Shackleford	Add sidewalk, curb, gutter, underground drainage along both 36th St and Shackleford from Dartmoth on 36th St. west to Shackleford and going north on Shackleford 600 feet. This project would be phased. First phase would be adding improvements on a portion of 36th St. Phase I cost - \$515,000. This would allow approximately 750 lf of roadway improvements.	Right-of-way Acquisition	3 rd - 2015
		Misc. Sidewalk – Romine Road	Design Pending	

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



- Ward 7 Projects

Request #	Location	Description	Status	Anticipated Bid Quarter
7-11a	Marlborough St	Reconstruct street to current residential standards.	Right-of-way Acquisition	3 rd - 2015
7-4a	Thompson Rd	Install underground drainage system.	Construction	
7-50	South Meadowcliff	First phase is to install sidewalk from Meadowcliff Elementary School North on Sheraton Dr. to Edgemont Dr. continuing west on Edgemont to Hindman Park. Second phase is to install sidewalk from the intersection of S. Meadowcliff Dr and Sheraton Dr along S. Meadowcliff Dr west to Greenway Dr. (approx 4700 lf)	Phase 1 Completed	
7-57	Yarberry Lane	Widen Yarberry Lane from Chicot Rd west approximately 1,250 lf.	Construction	
7-80	Shelia Lane & Meyer Rd	Install underground drainage system and culvert crossing at the intersection of Shelia Lane and Meyer Rd.	Construction	
7-89	Dartmoor at Mann Rd	Install culvert under Dartmoor Rd.	Completed	
7-100	Victoria / Woodford	Install underground drainage system.	Construction	
7-102	Sandy Lane / Shady Brook	Replace two culvert crossings.	Completed	
		Misc. Sidewalk	Design Pending	

CITY OF LITTLE ROCK PUBLIC WORKS DEPARTMENT



Total Requests for the 2016 – 2018 Sales Tax Program

Citizen requests for street and drainage projects, includes some duplicate requests, projects not funded

	<u>2012 Requests</u>	<u>2015 Requests</u>
• Ward 1	247	188
• Ward 2	387	225
• Ward 3	330	114
• Ward 4	98	15
• Ward 5	80	32
• Ward 6	114	57
• Ward 7	413	270
• Total	1669	901