CITY OF LITTLE ROCK Public Works Department

Ward 1

2016 to 2018 Street and Drainage Program Meeting


March 30, 2015



Ward 1 - 2013 to 2015 Bond/Sales Tax Summary

- A total of \$2,600,000 in Sales Tax funding was allocated.
- A total of \$7,700,000 in Bond Issues was allocated.
- In the 2013 to 2015 project request list, there were 81 jobs requested.
- A total of 5 Bond Program jobs and 12 Sales Tax Program jobs were selected and are in the process of design, bidding, and construction.
- Currently 9 jobs (56%) are in design, 6 jobs (38%) are currently in construction, and 1 job (6%) is totally complete.





March 30, 2015



Ward 1 Sales Tax Project Status

Request #	Location	Description	Status	Anticipated Bid Quarter
1-1a	E. 23rd St	Enclose open channel from Pettaway Park south to 23rd St.	Project Complete	
1-12j	MLK Blvd	Capture running water from springs on west side of MLK from 28th to 30th.	Project Substantially Complete	
1-12k	Schiller St	Capture running water from springs on Schiller from 23rd to Roosevelt.	Project Substantially Complete	
1-13k	26th Street	Install curb and gutter on 26th St. between Fair Park and Harrison.	In Design – 70% complete	2 nd - 2015
1-16	W Daisy L Gatson Bates	Install underground drainage system behind #2424 W Daisy L Gatson Bates Drive to alley.	In Construction	
1-34b	N Gaines	Connect north end of Gaines St. with River Trail.	In Construction	2 nd - 2015
1-67	Elm	Widen Elm from W 26th south to West 27th.	In Construction	
1-72	Valmar	Repair drainage at 2209 Valmar.	In Construction	
1-82	S. Tyler	Install curb gutter and underground drainage system from W 30th to W 32nd.	In Design – 77% complete	1 st - 2015
1-100	Woodlane St	Install underground drainage system from Victory to Woodlane and south on Woodlane to 2nd St.	In Design – 94% complete	1 st - 2015
1-101	8th & Brown St	Improve underground drainage system at the intersection of 8th St and Brown St.	In Design – 95% complete	1 st - 2015
1-71A	Wright Ave	Sidewalk one side of roadway from MLK to Rice St.	Design Pending	4 th - 2015

March 30, 2015



Ward 1 Bond Project Status

Request #	Location	Description	Status	Anticipated Bid Quarter
B-1a	Asher Ave	Replace open ditches with curb, gutter and underground drainage system. (3600 lf)	In Design - 84% complete	3 rd - 2015
B-1b	Wright Avenue Viaduct	Grant match to replace aging bridge.	In Design - 1% complete	AHTD Controlled
B-1c	17 th St	Reconstruct roadway section including curb, gutter, underground drainage and sidewalk.	In Construction	
B-1d	Plantation Pickett	Dredge drainage channel.	In Design – 60% complete	3 rd - 2015
Overlay	Program		In Construction – 29% complete	

March 30, 2015 5



Ward 1 - 2016 to 2018 Project Request Summary

- Anticipated total of \$2,600,000 in Sales Tax funding will be allocated.
- Currently there are 77 job requests.
- Deadline for Submission is May 1, 2015.
- For access to the Project Infrastructure Request form, citizens may:
 - 1. Pick up a copy here
 - 2. Go to website at http://www.littlerock.org/citydepartments/publicworks.aspx

 Halfway down the page under "Civil Engineering", click on "Infrastructure

 Request Form (Fillable)" link.
 - 3. Send form to: City of Little Rock Department of Public Works

Infrastructure Project Requests

701 West Markham

Little Rock, AR 72201

Email: PublicWorks@littlerock.org