

Public Works Department  
February 17, 2021



# Public Works Department

February 17, 2021

## SALES TAX CAPITAL IMPROVEMENT PROJECTS

- As of January 21, 2021, the in-house Sidewalk Program crew has completed 244,264 square feet (approximately 48,852 linear feet) of new sidewalks since July 2012.
- Sidewalk constructed by contractor with Sidewalk Program funds totals 203,373 square feet (40,674 linear feet) since September 2015.
- Total of 447,637 square feet (89,527 linear feet) or 16.9 miles of sidewalk reconstruction has been completed with the Sidewalk Replacement Program.

# Public Works Department

February 17, 2021

## **2016 to 2018 Street and Drainage Improvement Program**

- 2016-2018
- A total of \$2,600,000 in Sales Tax funding was allocated for each ward that included resurfacing and street/drainage projects. Of the current 38 street/drainage projects:
  - 2 projects are under construction
  - 36 projects are complete

# Public Works Department

## February 17, 2021

### Key to Status Entries

#### Status

#### Explanation

#### **Funded**

The project has been approved by the LR Board of Directors.

#### **Design**

A contract has been signed for design work or staff has commenced design work on the project.

#### **Right-of-way**

Design is at least 60% complete and right-of-way documents have been prepared. Acquisition of easements, land and right-of-way is underway

#### **Bidding and Award**

Contracts and bid documents are prepared for advertisement. Bids are opened, and award made by the LR Board, and contracts are signed.

#### **Construction**

Utility relocation work and construction of the project are underway.

#### **Substantially Complete**

Construction is substantially complete except for minor works items. Final payment, final release, maintenance bonds are pending

#### **Final**

All payments have been made and the final project allocation determined.

# Public Works Department

## February 17, 2021

- Ward 1 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
1	16-1-ST-167 VALENTINE STREET 25TH TO ASHER	Final		\$179,475.07
1	16-1-ST-171 WHITMORE CIRCLE 34TH TO END	Final		\$758,136.84
1	16-1-ST-23 9TH AT COLLEGE STREET	Final		\$81,385.28
1	16-1-ST-70 BROWN STREET 23RD TO 24TH/ASHER	Final		\$169,897.61
1	16-1-ST-8 18TH STREET PEYTON TO WASHINGTON	Final		\$154,601.55

# Public Works Department

## February 17, 2021

- Ward 2 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
2	13-2-028 WOODSON ROAD CONTINUATION TO BROWNING	Construction		\$607,000.00
2	16-2-DR-25 HUTSELL ROAD DRAINAGE	Final		\$240,063.11
2	16-2-ST-2 ABIGAIL STREET 8TH TO 11TH	Final		\$217,554.72
2	16-2-SW-158 WAKEFIELD NEIGHBORHOOD SIDEWALKS	Final		\$424,380.90

# Public Works Department

## February 17, 2021

- Ward 3 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
3	16-3-DR-35 FOXCROFT ROAD TO JIMERSON CREEK DRAINAGE	Final		\$105,710.00
3	16-3-ST-64 KAVANAUGH AT JACKSON STREET	Final		\$588,999.65
3	3-42 BRIARWOOD DRAINAGE	Final		\$931,222.55

# Public Works Department

## February 17, 2021

- Ward 4 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
4	16-4-DR-11 GUNPOWDER ROAD PIPE REPLACEMENT	Final		\$116,370.00
4	16-4-DR-17 BISCAYNE AND ILLINOIS STREET DRAINAGE	Final		\$106,382.41
4	16-4-SW-2 BROOKSIDE SIDEWALK	Final		\$155,460.25



# Public Works Department

## February 17, 2021

- Ward 5 Projects Proposed For 2016 to 2018

<b>Ward</b>	<b>Project Number and Name</b>	<b>Status</b>	<b>Anticipated Quarter to Bid</b>	<b>Project Cost</b>
5	16-5-DR-14 FOX CHAPEL DRAINAGE IMPROVEMENTS	Final		\$128,290.55
5	16-5-DR-20 KINGS POINTE COVE	Final		\$67,057.00
5	16-5-ST-15 GAMBLE ROAD ARTHUR TO COLEMAN	Construction		\$972,286.14
5	5-25H BOWMAN RD AT MARKHAM INTERSECTION AND SIDEWALK FROM BOWMAN WEST TO EXISTING SIDEWALK	Final		\$144,871.34

# Public Works Department

## February 17, 2021

- Ward 6 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
6	16-6-DR-34 CLOVERHILL NEIGHBORHOOD	Final		\$214,512.33
6	16-6-DR-52 SPRING VALLEY MANOR VARIOUS DRAINAGE ISSUES	Final		\$251,675.65
6	16-6-ST-1 24TH STREET VANCOUVER TO WALKER	Final		\$540,729.45
6	6-18T 42ND STREET AT MALLOY DRAINAGE	Final		\$20,000.00
6	6-6B PEACHTREE DRIVE SIDEWALK	Final		\$106,688.10
6	6-9R LAKESHORE/BROADMOOR TRAFFIC CALMING	Final		\$3,070.00

# Public Works Department

## February 17, 2021

### • Ward 7 Projects Proposed For 2016 to 2018

Ward	Project Number and Name	Status	Anticipated Quarter to Bid	Project Cost
7	16-7-DR-22 CHICOT ROAD AT MORRIS DRAINAGE	Final		\$18,500.00
7	16-7-DR-240 WESTWOOD AVENUE DRAINAGE	Final		\$35,922.66
7	16-7-DR-243 WOODBRIDGE DRIVE DRAINAGE	Final		\$71,675.00
7	16-7-DR-244 LASSIE LANE DRAINAGE	Final		\$75,000.00
7	16-7-DR-245 CHATEAUS LANE DRAINAGE	Final		\$453,076.10
7	16-7-ST-239 WEST BASELINE ROAD STAGECOACH WEST	Final		\$969,416.55
7	16-7-DR-23 COLONEL GLENN RD	Final		\$128,755.01
7	16-7-ST-140 OTTER CREEK RD AT STAGECOACH RD	Final		\$310,340.67
7	16-7-DR-107 MANN ROAD	Final		\$131,735.00
7	16-7-DR-141 PECAN LAKE POA DRAINAGE	Final		\$127,659.31
7	16-7-DR-246 OXFORD VALLEY	Final		\$227,107.18

# Public Works Department

## February 17, 2021

### SALES TAX CAPITAL IMPROVEMENT PROJECTS

➤ 2016 to 2018 Program

	Ward 1	Ward 2	Ward 3	Ward 4	Ward 5	Ward 6	Ward 7	Total
<b>Sales Tax</b>								
Approved Budget	\$ 2,100,000	\$ 1,995,000	\$ 1,600,000	\$ 510,000	\$ 1,400,000	\$ 1,350,000	\$ 1,850,000	\$ 10,805,000
Actual/Estimated cost	\$ 1,343,496	\$1,488,999	\$ 1,625,932	\$ 378,213	\$1,312,505	\$ 1,136,676	\$2,711,535	\$ 9,997,355
Balance	\$ 756,504	\$ 506,001	\$ (25,932)	\$ 131, 787	\$ 87,850	\$ (213,324)	\$ (861,535)	\$ 807,645
Percentage	36 %	25 %	(2) %	26 %	6 %	(16) %	(47) %	7 %

*Note: Percentage in parentheses are over budget.*

*Note: Some projects are not completed and final costs may change.*

# Public Works Department

November 18, 2020

## **2019 to 2021 Street and Drainage Improvement Program**

**\$56 million was allocated for Street, Drainage and Resurfacing projects in all Wards. Individual amount per Ward was determined to equalize program spending per Ward for the entire program.**

- **All 75 Street & Drainage projects for the 2019 – 2021 program have been funded.**
- **Public Meetings to receive input from neighborhoods are complete.**
- **Resurfacing work under construction in all Wards.**
- **7 Projects are in Design Phase.**
- **14 Projects are in the Right-of-Way Phase.**
- **5 Projects are in the Bidding and Award Phase.**
- **26 Projects are Under Construction.**
- **3 Projects are Substantially Complete**
- **20 Projects are Complete.**

# Public Works Department

## February 17, 2021

### Key to Status Entries

#### Status

#### Explanation

#### **Funded**

The project has been approved by the LR Board of Directors.

#### **Design**

A contract has been signed for design work or staff has commenced design work on the project.

#### **Right-of-way**

Design is at least 60% complete and right-of-way documents have been prepared. Acquisition of easements, land and right-of-way is underway

#### **Bidding and Award**

Contracts and bid documents are prepared for advertisement. Bids are opened, and award made by the LR Board, and contracts are signed.

#### **Construction**

Utility relocation work and construction of the project are underway.

#### **Substantially Complete**

Construction is substantially complete except for minor works items. Final payment, final release, maintenance bonds are pending

#### **Final**

All payments have been made and the final project allocation determined.

# Public Works Department

## February 17, 2021

### • Ward 1 Projects

Ward	Project_id	Project_Name	Status	Anticipated Quarter to Bid	Project Cost
1	1-15-DR-1	13th St Drainage	Right of Way	2nd QTR 2021	\$ 250,000.00
1	1-17-ST-56B	13th St RR Overpass Rehabilitation	Design	2nd QTR 2021	\$ 250,000.00
1	1-16-DR-10	6th St Drainage	Construction		\$ 269,975.00
1	1-15-ST-45	Boulevard St Reconstruction	Construction		\$ 437,690.00
1	1-15-DR-8	Howard St and 22nd St Drainage	Construction		\$ 341,400.00
1	1-13-SW-26	Marshall St Sidewalk	Final		\$ 147,276.35
1	1-17-DR-53	Martin Luther King Jr Dr Drainage	Construction		\$ 519,750.00
1	1-17-ST-47	Midtown Neighborhood St Reconstruction	Construction		\$ 819,500.00
1		Resurfacing	Construction		\$ 1,550,000.00
1	1-17-DR-9	Swaggerty Branch Drainage	Right-of-way	2nd QTR 2021	\$ 2,000,000.00
1	1-17-ST-52	Valentine St Reconstruction	Construction		\$ 865,000.00
1	1-17-SW-358	Ward 1 Sidewalks	Right of Way	2nd QTR 2021	\$ 650,000.00
1	1-15-ST-40	Wright Ave Streetscape	Construction		\$ 770,110.00

# Public Works Department

## February 17, 2021

- Ward 2 Projects

Ward	Project_id	Project_Name	Status	Anticipated Quarter to Bid	Project Cost
2	2-17-ST-82	10th St Reconstruction	Substantially Complete		\$ 623,000.00
2	2-17-ST-57	19th St Reconstruction	Bidding and Award		\$ 175,882.00
2	2-17-SW-67	Daily Dr Sidewalk and Street Improvements	Final		\$ 58,884.12
2	2-17-ST-90	Geyer Springs Rd Reconstruction	Right-of-way	1st QTR 2021	\$ 1,500,000.00
2	2-17-DR-57	Grant & Buchanan Drainage	Final		\$ 164,783.54
2	2-15-DR-78	Loetscher Ln Drainage	Substantially Complete		\$ 216,037.00
2	2-17-ST-79	Madison St Reconstruction	Final		\$ 376,150.00
2	2-17-ST-83	Maryland Ave Reconstruction	Final		\$ 162,548.58
2	2-15-SW-81	Oak Grove Ln Sidewalks	Final		\$ 151,149.68
2		Resurfacing	Construction		\$ 2,000,000.00
2	2-17-DR-65	Senate Dr Drainage	Right-of-way	3rd QTR 2021	\$ 600,000.00
2	2-17-SW-359	Ward 2 Sidewalks	Construction		\$ 148,600.00



# Public Works Department

## February 17, 2021

- Ward 3 Projects

Ward	Project_id	Project_Name	Status	Anticipated Quarter to Bid	Project Cost
3	3-17-ST-156	B St Reconstruction	Final		\$ 243,829.74
3	3-17-DR-101	Barton St Drainage	Bidding & Award		\$ 400,000.00
3	3-17-DR-235	Briarwood Area Drainage	Right of Way	2nd QTR 2021	\$ 1,000,000.00
3	3-16-DR-120	Fillmore Street Drainage	Right of Way	2nd QTR 2021	\$ 850,000.00
3	3-17-SW-355	Lookout Rd Sidewalk	Final		\$ 119,568.65
3	3-15-DR-116	Polk St Reconstruction	Final		\$ 318,152.43
3		Resurfacing	Construction		\$ 1,750,000.00
3	3-17-ST-163	Shannon Dr Reconstruction	Final		\$ 143,252.40
3	3-17-DR-106A	Stonewall Rd and Country Club Blvd Drainage	Final		\$ 219,971.00
3	3-15-DR-95	Valentine St Drainage	Right of Way	2nd QTR 2021	\$ 600,000.00
3	3-17-SW-360	Ward 3 Sidewalks	Construction		\$ 256,000.00
3	3-17-DR-107	West 4th St Drainage	Design	3 <sup>rd</sup> QTR 2021	\$ 2,000,000.00

# Public Works Department

## February 17, 2021

- Ward 4 Projects

Ward	Project_id	Project_Name	Status	Anticipated Quarter to Bid	Project Cost
4	4-17-DR-207	Breckenridge Dr culvert replacement	Final		\$ 235,627.73
4	4-17-ST-172	Harris St Construction	Design	3 <sup>rd</sup> QTR 2021	\$ 150,000.00
4	4-17-DR-179	Leatrice Dr Drainage	Construction		\$ 462,000.00
4	4-17-DR-171	Longlea Dr culvert replacement	Construction		\$ 209,150.00
4	4-17-ST-202	North Rodney Parham Reconstruction	Right-of-way	1st QTR 2021	\$ 6,000,000.00
4	4-15-SW-194	Pleasant Valley Dr Sidewalk	Final		\$ 67,244.78
4	4-17-ST-202A	Reservoir Rd Improvements	Bidding and Award		\$ 600,000.00
4		Resurfacing	Construction		\$ 2,000,000.00

# Public Works Department

## February 17, 2021

### • Ward 5 Projects

Ward	Project_id	Project_Name	Status	Anticipated Quarter to Bid	Project Cost
5	5-17-ST-223	Bella Rosa Dr Reconstruction	Design	3 <sup>rd</sup> QTR 2021	\$ 800,000.00
5	5-17-ST-225B	Chenal Parkway Intersection Improvements	Construction		\$ 240,000.00
5	5-17-DR-352	Chenal Parkway Subsurface Drainage Improvements	Final		\$ 290,279.81
5	5-17-ST-224B	Gamble Rd Reconstruction	Right of Way	1st QTR 2021	\$ 300,000.00
5	5-15-ST-222	Kanis Road Improvements	Construction		\$ 2,000,000.00
5	5-17-ST-223B	Katillus Rd / Forest Ln Reconstruction	Construction		\$ 449,000.00
5	5-17-DR-208	Madison Valley Drainage	Design	3 <sup>rd</sup> QTR 2021	\$ 200,000.00
5		Resurfacing	Construction		\$ 2,150,000.00
5	5-16-ST-224	Rummel Rd Reconstruction	Final		\$ 289,350.18
5	5-17-SW-360	Ward 5 Sidewalks	Final		\$ 27,328.25

# Public Works Department

## February 17, 2021

### • Ward 6 Projects

Ward	Project_id	Project_Name	Status	Anticipated Quarter to Bid	Project Cost
6	6-16-DR-234	22nd St Drainage	Final		\$ 49,694.33
6	6-17-ST-267	Barrow Rd Streetscape Phase 2	Design	2 <sup>nd</sup> QTR 2021	\$ 450,000.00
6	6-15-ST-259	Bellemeade Dr Reconstruction	Final		\$ 243,990.06
6	6-15-ST-249	Bowman Rd - Design and right-of-way acquisition	Right of Way	1st QTR 2021	\$ 2,000,000.00
6	6-15-ST-222A	Kanis Rd Improvements (Bowman - Autumn)	Construction		\$ 2,000,000.00
6	6-17-ST-222B	Kanis Rd Improvements (Business Park - Michael)	Right of Way	2nd Qtr 2021	\$ 700,000.00
6		Resurfacing	Construction		\$ 1,740,000.00
6	6-ST-DR-228	Spring Valley Drainage @ Cooper Orbit & Manor Dr	Final		\$ 236,344.18
6	6-16-ST-262	Walker St Reconstruction	Bidding & Award		\$ 385,000.00

# Public Works Department

## February 17, 2021

### • Ward 7 Projects

Ward	Project_id	Project_Name	Status	Anticipated Quarter to Bid	Project Cost
7	7-17-ST-357	Chicot Rd Improvements	Right-of-way	1st Qtr 2021	\$ 2,600,000.00
7	7-16-DR-274	Claybrook Rd Drainage	Final		\$ 69,839.58
7	7-17-ST-288	Crystal Valley Reconstruction	Bidding and Award		\$ 400,000.00
7	7-17-ST-293	Eastwood St Reconstruction	Bidding and Award		\$ 525,000.00
7	7-15-DR-275	Janmar Dr Drainage	Construction		\$ 288,947.40
7	7-17-ST-351	Mabelvale Pike Improvements	Substantially Complete		\$ 1,680,000.00
7	7-17-DR-276	Pecan Lake Subdivision Drainage	Construction		\$ 153,330.00
7		Resurfacing	Construction		\$ 1,900,000.00
7	7-17-SW-361	Ward 7 Sidewalks	Construction		\$ 165,000.00
7	7-17-ST-294	Yarberry Ln Reconstruction	Bidding and Award		\$ 290,000.00
7	7-17-ST-350	Yorkwood Area Drainage	Design		\$ 400,000.00

# Public Works Department

February 17, 2021

## SALES TAX CAPITAL IMPROVEMENT PROJECTS

➤ 2019 to 2021 Program

	Ward 1	Ward 2	Ward 3	Ward 4	Ward 5	Ward 6	Ward 7	Total
Sales Tax								
-Approved Budget	\$8,400,000.00	\$6,700,000.00	\$8,000,000.00	\$9,700,000.00	\$6,600,000.00	\$7,800,000.00	\$8,500,000.00	\$55,700,000.00
-Actual/Estiamted Cost	\$8,870,701.35	\$6,177,034.92	\$7,900,774.22	\$9,724,022.51	\$6,745,958.24	\$7,805,028.57	\$8,472,116.98	\$55,695,636.79
Balance	\$ (470,701.35)	\$522,965.08	\$99,225.78	\$ (24,022.51)	\$ (145,958.24)	\$ (5,028.57)	\$27,883.02	\$4,363.21
Percentage	(5.6%)	7.8%	1.2%	(0.2%)	(2.2%)	(0.1%)	0.3%	0.0%

Note: Percentage in parentheses are over budget.

Note: Some projects are not completed and final costs may change.

# Public Works Department

February 17, 2021

## **2019 to 2021 Street Resurfacing Program**

**The 2019-2021 Street Resurfacing Program will be funded by the 2011 sales tax issue and with revenue from 2012 bond issue. The following pages detail the list of streets to be resurfaced from 2019 to 2021.**

**The 2019 Street Resurfacing Program has completed asphalt resurfacing on 111,300 linear feet of City streets. The 2019 Street Resurfacing Program is 93% complete.**

**The 2020 Street Resurfacing Program has completed asphalt resurfacing on 17,765 linear feet of City streets. The 2020 Street Resurfacing Program is 33% complete.**

# Public Works Department

## February 17, 2021

WARD	STREET NAME	STREET		PROGR AM YEAR
		FROM	TO	
1	W. 7th Street	Marshall Street	Chester Street	2021
1	E. 9th Street	Main Street	I-30	2021
1	Gaines Street	W. 26th Street	W. 30th Street	2021
1	S. Cross Street	W. 33rd Street	W. Roosevelt Road	2020
1	Baltimore St	Springer Blvd	Detroit St	2019
1	W. Charles Bussey Avenue	Washington Street	S. Jackson Street	2019
1	South Ringo Street	West Roosevelt Road	W. 29th Street	2020
1	South Summit Street	Wright Avenue	Roosevelt Road	2020
1	South Battery Street	Wright Avenue	W. 12th Street	2020
1	Arch Street	W. Roosevelt Road	W. 21st Street	2019
1	Adams Street	W. Charles Bussey Avenue	W. 28th Street	2019
1	Abigail Street	W. 21st Street	W. 24th Street	2019
1	S. Elm Street	W. 26th Street	W. 24th Street	2019



# Public Works Department

## February 17, 2021

WARD	STREET NAME	STREET		PROGRAM YEAR
		FROM	TO	
2	Lyndell Drive	Ballinger Road	south to end	2021
2	University Avenue / Chicot Road	I-30 access ramps south side	Baseline Road	2019
2/7	Mabelvale Cutoff (split ward)	Geyer Springs Road	Chicot Road	2020
2	Allied Way	W. 65th Street	south to end	2019
2	Portsmouth Drive	S. Wakefield Drive	Young Road	2019
2	S. Wakefield Drive	Lancaster Road	E. Wakefield Drive	2019
2	American Manor Drive	Ithica Drive	Hilaro Springs Road	2019
2	Lancaster Road	W. 65th Street	Young Road	2021
2	Westminister Drive	Lancaster Road	S. Wakefield Drive	2019
2	Mabelvale Pike	S. University Avenue	Geyer Springs Road	2019
2	Geyer Springs Road	Baseline Road	Valley Drive	2020
2	Geyer Springs Road	Young Road	W. 65th Street	2020
2	Fairfield Drive	Chicot Road	Oak Grove Lane	2019
2	Durham Drive	W. Wakefield Drive	E. Wakefield Drive	2019
2	Scott Hamilton Drive	8124 Scott Hamilton Drive	I-30 Overpass	2021
2	Lark Place	Eddy Lane	north to end	2019
2	Eddy Lane	Oak Grove Lane	east to end	2019
2	J.E. Davis Drive	Fourche Road	New asphalt at Fleet Services	2019

# Public Works Department

## February 17, 2021

WARD	STREET NAME	STREET		PROGR AM YEAR
		FROM	TO	
3	Durwood Road	Pine Valley Road	Crouchwood Road	2019
3	Kavanaugh Boulevard	W. Markham Street	Van Buren Street	2021
3	Vantage Point	Overlook Drive	end including cul-de-sac	2019
3	Evergreen Drive	N. University Avenue	Mississippi Avenue	2020
3	Beechwood Street	Country Club Boulevard	north to end	2020
3	Beechwood Street	Lee Avenue	Kavanaugh Boulevard	2020
3	Dickson Drive	Keightly Drive	Ridge Road	2019
3	S. Woodrow Street	W. Markham Street	I-630	2020
3	N. Cedar Street	Kavanaugh Boulevard	Hill Road	2019
3	Forest Place	N. University Avenue	N. Pierce Street	2019
3	Kentucky Avenue	Cantrell Road	Georgia Avenue	2019
3	N. Oak Street	Hill Road	Oakwood Road	2019
3	Stonewall Road	N. Taylor Street	N. Harrison Street	2020
3	Fairpark Boulevard	Club House Road/Zoo Drive	W. Markham Street	2019
3	W. 3rd Street	Brown Street	Valmar Street	2019
3	Carrilon Road	S. Hughes Street	Flag Road	2019
3	Hayfield Road	Overlook Drive	Overlook Drive	2019
3	Perryville Road	N. McKinley Street	Cantrell Road	2019
3	Cedar Hill Road	N. Cedar Street	concrete at south side of Cedar Hill Circle	2019

# Public Works Department

## February 17, 2021

WARD	STREET NAME	STREET		PROGRAM YEAR
		FROM	TO	
4	Kings Arms Road	Ridge Pass Road	Pleasant Valley Road	2019
4	Inwood Circle	Huron Lane	south to end	2021
4	Huron Lane	Green Mountain Drive	Merrill Drive	2021
4	N. Shackleford Road	N. Rodney Parham Road	Breckenridge Drive	2021
4	Lorna Drive	Leawood Boulevard	Leawood Boulevard	2019
4	Brookridge Cove	Brookridge Drive	south to end	2019
4	Lowell Lane	Biscayne Drive	west to end	2019
4	Kings Mountain Drive	N. Shackleford Road	east to end	2019
4	Bainbridge Drive	Southridge Drive	east to end	2019
4	El Dorado Drive	Hinson Road	Valley Club Circle	2020
4	Pinehurst Circle	Valley Club Circle	Valley Club Circle	2019
4	Portia Drive	Hinson Road	Pebble Beach Drive	2019
4	Masters Circle	Cascades Drive	E. intersection NW to end	2019
4	Cascades Drive	Valley Club Circle	W. then N. to Masters Circle	2019
4	Evergreen Drive	Biscayne Drive	west to end	2021
4	Woodstock Court	Pleasant Valley Drive	southeast to end	2019
4/6	Mara Lynn Road (split ward)	N. Shackleford Road	Green Mountain Road	2020
4	Brookside Drive	W. Markham Street	N. Rodney Parham Road	2020
4	Leawood Boulevard	Mississippi Street	Gillette Drive	2020
4	Derrick Road	Piggie Street	south to end	2019
4	N. Rodney Parham Road	Cantrell Road	south to Pleasant Forest Drive	2020
4	Whiterock Lane	Reservoir Road	Brookside Drive	2019
4	Reservoir Road	N. Rodney Parham Road	Northgate Drive	2021
4	Cedar Branch Drive	Cedar Branch Court	Fairview Road	2019
4	Cedar Branch Court	Pleasant Ridge Road	north to end	2019
4	Summerland Court	Old Forge Drive	north to end	2019
4	Lantern Hill Road	Breckenridge Drive	west to end	2019

# Public Works Department

## February 17, 2021

WARD	STREET NAME	STREET		PROGR AM YEAR
		FROM	TO	
5	Oak Point Ct	Point West Cir	southwest to end (inc Cul-De-Sac)	2019
5	Wellington Village Road	Wellington Hills Road	Kirk Road	2021
5	Huntleigh Drive	Beckenham Drive	Beckenham Cove	2020
5	Napoleon Road (asphalt section only)	Loyola Drive	13919 Napoleon Road	2019
5	Coleen Drive	Shumate Drive	east to end	2019
5	Rummel Road	Cantrell Road	northwest to gate at 6000 Rummel Rd	2020
5	Chenal Parkway	Cantrell Road	south to new asphalt east of Northfield Drive	2020
5	Kanis Road	Chenal Parkway	south to 14703 Kanis Road (county limits)	2020
5	Chenonceau Boulevard	Cantrell Road	Chenal Parkway	2019
5	Chenal Valley Drive - south intersection	Chenal Parkway	Wildwood Lane	2021
5	St. Thomas Court	Loyola Drive	westward and around circle	2019
5/6	Mara Lynn Road (split ward)	Green Mountain Drive	N. Bowman Road	2020
5/6	Bowman Road (split ward)	W. Markham Street	Chenal Parkway	2019
5	Johnson Ranch Road	Cantrell Road	south to end	2019

# Public Works Department

## February 17, 2021

WARD	STREET NAME	STREET		PROGRAM YEAR
		FROM	TO	
6	Elkmont Ct	W. 28th Street	S. to end Inc Cul-De-Sac	2019
6	Markham Park Drive	Markham Street	Bowman Road	2019
6	Northmoor Drive	S. Cleveland Street	Garfield Drive	2019
6	Charlotte Court	Bittersweet Drive	south to end	2019
6	Garfield Drive	Northmoor Drive	south to end	2019
6	Charlotte Drive	Bittersweet Drive	Northmoor Drive	2020
6	Bittersweet Drive	S. Cleveland Street	Garfield Court	2020
6	Elam Street	Colonel Glenn Road	w. 36th Street	2021
6	Executive Court	W. Markham Street	south to end	2019
6	W. 12th Street	University Avenue	Rodney Parham Road	2020
6	Malloy Street	W. 36th Street	W. 29th Street	2021
6	Romine Road	2912 Romine Road	Junior Deputy Road	2021
6	Lile Avenue	Medical Cener Drive	west to end	2019
6	Mesa Court	Mesa Drive	south to end	2019
6	Mesa Drive	Markham Mesa Place	east and west to end	2019
6	Markham Mesa Place	Mesa Drive	Mara Lynn Road	2019
6	Bryn Mawr Drive	Fairmont Drive	east to end	2019
6	Fairmont Drive	W. 32nd Street	Purdue Circle south intersection	2019
6	Purdue Circle	Fairmont Drive	Fairmont Drive	2019
4/6	Mara Lynn Road (split ward)	N. Shackelford Road	Green Mountain Road	2020
5/6	Mara Lynn Road (split ward)	Green Mountain Drive	N. Bowman Road	2020
6	Cobb Street	W. 44th Street	Colonel Glenn Road	2019
5/6	Bowman Road (split ward)	W. Markham Street	Chenal Parkway	2019
6	Talmage Drive	W. 32nd Street	S. Bryant Street	2019
6	Aldersgate Road	W. 24th Street	south to end	2019

# Public Works Department

## February 17, 2021

WARD	STREET NAME	STREET		PROGRAM YEAR
		FROM	TO	
7	W. Baseline Road	Colonel Miller Road	Margo Lane	2021
7	Greenway Drive	Mabelvale Pike	S. Meadowcliff Drive	2020
7	N. Meadowcliff Drive	Greenway Drive	Ardmore Drive	2019
7	Rosewall Court	Laver Circle	end including cul-de-sac	2019
7	Conners Court	Laver Circle	end including cul-de-sac	2019
7	Evert Court	Laver Circle	end including cul-de-sac	2019
7	Otter Creek Road South	Otter Creek East Blvd	west to I-30 Frontage Road	2021
7	Otter Creek Road	Stagecoach Road	Bass Pro Parkway	2021
7	Pinedale Cove (concrete)	Pinedale Circle	east to end including cul-de-sac	2019
7	Pinedale Circle (concrete)	Sibley Hole Road	SW through circle to 105 Pinedale Circle	2019
7	Geyer Springs Road	Horizon Lane	Green Road	2019
7	Quail Run Drive	Fawn Tree Drive	Otter Creek Parkway	2020
2/7	Mabelvale Cutoff (split ward)	Geyer Springs Road	Chicot Road	2020
7	Facts Court	Diamond Drive	east and north to end	2019
7	Bunch Road	Chicot Road	Coulter Lake Road	2019
7	Charleston Lane	Natchez Lane	west to end	2019
7	Timberland Drive	Stagecoach Road	around circle and south to Godwin Drive	2020
7	Impala Drive	Morris Drive	Morris Drive	2019
7	Morris Drive	Chicot Road	Whispering Pines Drive	2019
7	Tela Drive	Morris Drive	Impala Drive	2019
7	Jana Drive	Morris Drive	Impala Drive	2019
7	Ponderosa Drive	Yarberry Lane	Royal Oaks Drive	2019
7	Godwin Drive	Timberland Drive	west to end	2020
7	Diamond Drive	Mabelvale Cutoff	Onyx Drive	2019
7	Onyx Drive	Diamond Drive	Warren Drive	2019